

LETTING SCHEDULE REPORT

Transportation Improvement Projects

Date: January 05, 2026

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
COBB COUNTY PROJECTS					
B2314 HOLLY SPRINGS RD AT DAVIS RD	Category: OPERATIONAL & SAFETY IMPROVEMENTS Contract#: 002049 Holly Springs Corridor Improvements - B2303 ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	HOLLY SPRINGS RD AT DAVIS RD From: To: Scope: Corridor Operational and Safety Improvement project	03 Karyn Matthews 2026/01/16 2026/02/12	Comment 1: AT&T-Wireless (small cell) pole not in conflict, 2025/09/02, DMU, Comment 2: Following up with 4 utilities for Sub2 plans., 2025/07/09, DMU, Comment 3: Revisions to accommodate utilities, will resubmit to the utilities and push FFPR out to Fall., 2025/07/03, KM ,	Prelim Parcel Ct: 3 Parcel Ct: 2 Parcel Possessed: 0 Option Signed: 2 ROW Plans:2025/05/19 ROW Completion Schedule: 2026/02/12 Util 1st Submittal: 2025/01/14 Util 2nd Submittal: 2025/05/06 UTL:8 of 8
B2442 LOST MOUNTAIN RD AT AMBERTON DR/HOPETON DR In House	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002345 Lost Mountain Road and Amberton Drive/Hopeton Drive - 2024 LMIG Supplement ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	LOST MOUNTAIN RD AT AMBERTON DR/HOPETON DR From: To: Scope: Operational and safety intersection improvements at Lost Mountain Road and Amberton Drive/Hopeton Drive. Kingsbury Dr and Oakleigh Valley Way	01 Ana Fraundorf 2026/01/16 2026/02/12	Comment 1: Final signed plans submitted 12-1-2025, 2025/12/01, AF , Comment 2: Backcheck completed 11-19-25. Staking Completed 11-17-25, 2025/11/18, AF , Comment 3: Final plans have been submitted for the final backcheck. The Bluebeam session is currently open, with a due date of November 19. No meeting will be held for this backcheck. The cost estimate has been submitted to Construction., 2025/11/03, AF ,	Prelim Parcel Ct: 10 Parcel Ct: 10 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/05/01 ROW Completion Schedule: 2026/02/12 Util 1st Submittal: 2024/10/04 Util 2nd Submittal: 2025/05/16 UTL:6 of 6
B2716 PINE MOUNTAIN CIR PEDESTRIAN IMPROVEMENTS - RRFB In House	Category: SIDEWALKS Contract#: 002444 Pine Mountain Circle Pedestrian Improvements - RRFB ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	PINE MOUNTAIN CIR PEDESTRIAN IMPROVEMENTS - RRFB From: To: Scope: Design for the installation of Rectangular Rapid Flashing Beacons (RRFB) at the intersection of Pine Mountain Circle and Kennesaw Due West Road.	01 Jane Stricklin 2026/01/30 2026/02/26	Comment 1: Planning to issue as MUP. No ROW anticipated. Under Design and Review. Also, will coordinate utilities with Pre-construction team., 2025/08/05, RF ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
TR547 CHATTAHOOCHEE RIVERLANDS BOAT LAUNCH RAMP	Category: PUBLIC FACILITY PROJECT Contract#: 002480 Chattahoochee Riverlands Boat Launch TR547 ARC#: GDOT PI#: CID#: Con Trans#: Concept	CHATTAHOOCHEE RIVERLANDS BOAT LAUNCH RAMP From: To: Scope: Project will include the demolition and removal of the abandoned pump station at 6653 Discovery Boulevard and property improvements to feature a new boat launch ramp.	04 Karyn Matthews 2026/02/27 2026/03/26	Comment 1: Working with TPL, the County would like to remove the pump station, grade the site, and add turn lane for future boat ramp development., 2025/11/04, KM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
POWERS FERRY RD INTERSTATE NORTH PKWY BRIDGES OVER CHATTAHOOCHEE RIVER In House	Category: ARPA PROJECT Contract#: 002455 Powers Ferry Road Restriping - AR15 ARC#: GDOT PI#: CID#: Con Trans#: Constructability	POWERS FERRY RD INTERSTATE NORTH PKWY BRIDGES OVER CHATTAHOOCHEE RIVER From: To: Scope: County led effort to add bike lanes to Powers Ferry Road when the GDOT project for the maintenance of Powers Ferry Road and Interstate North Parkway Bridge over Chattahoochee River is let. County local match of 50% of the maintenance costs to be funded wit	02 Karyn Matthews 2026/03/27 2026/04/23	Comment 1: GDOT received bids in August; Massana was low bid at \$1.660 M; County share is \$830k. CCDOT to coordinate striping/RRFB while bridge is closed., 2025/11/04, WK , Comment 2: GDOT let project will conduct maintenance on Powers Ferry and Interstate North bridges. To be let in August 2025. Cobb will contribute 50% of total cost. In addition, Cobb will stripe the Powers Ferry bridge and adjacent roadway to accommodate bike lanes and RRFB while bridge is closed for maintenance., 2025/08/07, KM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2437 JOHNSON FERRY RD AT SHALLOWFORD RD INTERSECTION IMPROVEMENTS	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002150 2022 MTO CAT B- Kimley-HornTO#1 - B2437 Johnson Ferry Road at Shallowford Road Intersection Improvements ARC#: GDOT PI#: 0020001 CID#: Con Trans#: Prelim	JOHNSON FERRY RD AT SHALLOWFORD RD INTERSECTION IMPROVEMENTS From: To: Scope: FY23 Federal Earmark funding. Intersection Improvements	02, 03 Karyn Matthews 2026/03/27 2026/04/23	Comment 1: Finalizing technical specifications for January certifications., 2026/01/05, KM , Comment 2: CCMWA & GTC sending No Conflict letters (remaining 2 of 8), 2025/10/31, DMU, Comment 3: Industry forum scheduled for 9/30, 2025/09/02, KM ,	Prelim Parcel Ct: 5 Parcel Ct: 5 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/06/04 ROW Completion Schedule: 2026/09/08 Util 1st Submittal: 2024/05/22 Util 2nd Submittal: UTL:6 of 8
B2744 CHURCH RD SIDEWALK In House	Category: SIDEWALKS Contract#: 002369 Church Road Sidewalk ARC#: GDOT PI#: CID#: Con Trans#: Final	CHURCH RD SIDEWALK From: Old Concord Rd To: South Cobb Dr Scope: Sidewalk construction in front of 511 Church Road SE between Old Concord Road and South Cobb Drive. Length of sidewalk gap is approximately 300 lf.	04 Scott Mann 2026/03/27 2026/04/23	Comment 1: Smyrna to relocate water main. Prelim plans complete ROW ready for applv ready for ack, 2025/11/04, SM , Comment 2: Smyrna to relocate water main. Prelim plans complete ROW plans rec 10/1/25, 2025/08/06, SM , Comment 3: GM contacted Smyrna Water 7/31, awaiting response, 2025/08/04, DMU ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/03/27 Util 1st Submittal: 2025/09/05 Util 2nd Submittal: 2025/09/05 UTL:6 of 7

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
X2415 SILVER COMET TRAIL CONNECTOR	Category: THOROUGHFARE IMPROVE Contract#: 002481 Silver Comet at Plant Atkinson X2415 ARC#: GDOT PI#: CID#: Con Trans#:	SILVER COMET TRAIL CONNECTOR From: Plant Atkinson To: Chattahoochee River Scope: Silver Comet Trail Connector project to be partially funded by Federal/State/Local funds.	02, 04 Karyn Matthews 2026/04/17 2026/05/14	Comment 1: No conflict w 4 utilities. Minor adjustments by CCWS, Verizon, AGL., 2026/01/05, DMU, Comment 2: This project will also fund upgrade of trail crossing at Oakdale Road to RRFB with maintenance forces., 2026/01/05, KM , Comment 3: If developer doesn't come in for review in Q1 2026, will go to BOC for condemnation approval in March., 2026/01/05, KM	Prelim Parcel Ct: 0 Parcel Ct: 9 Parcel Possessed: 8 Option Signed: 5 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL:6 of 7
B2447 VETERANS MEMORIAL HWY AT BURRUS RD In House	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002355 Veterans Memorial Highway and Burrus Road - 2024 LMIG Supplement ARC#: GDOT PI#: CID#: Con Trans#: Final	VETERANS MEMORIAL HWY AT BURRUS RD From: To: Scope: Operational and safety intersection improvement project at Veterans Memorial Highway and Burrus Road to include the addition of right turn lanes	04 Elijah Slaughter 2026/04/24 2026/05/21	Comment 1: PM sent the plans to GDOT to start the encroachment permit phase. Kim has completed the comment accepting period and maintenance sent over the camera information to help complete the runs of pipe that were not shown on the plan set., 2025/11/05, ES , Comment 2: PFPR 10/14., 2025/10/01, ES , Comment 3: Waiting for additional survey and working on revising the schedule, 2025/08/06, ES	Prelim Parcel Ct: 4 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/05/29 Util 1st Submittal: 2025/04/25 Util 2nd Submittal: UTL:6 of 6
B2102 COLLINS RD OVER LITTLE ALLATOONA CREEK	Category: BRIDGES & CULVERTS Contract#: 002046 2022 MTO CAT B - BCC Engineering TO#01 Collins Road over Little Allatoona Creek/ B2102 ARC#: GDOT PI#: CID#: Con Trans#: Final	COLLINS RD OVER LITTLE ALLATOONA CREEK From: To: Scope: Bridge replacement project	01 Scott Mann 2026/05/15 2026/06/11	Comment 1: Follow up w Comcast, AGL, CCWS. CEMC asks for bridge accommodations for underground feed to developments, 2026/01/05, DMU, Comment 2: Sub2 utility plans due 1/9/26. Design meeting rescheduled to 12/11/25, 2025/12/10, DMU, Comment 3: Sub2 utility plans due 1/9/26. Design meeting to discuss staging scheduled for 12/9/25, 2025/11/14, DMU,	Prelim Parcel Ct: 4 Parcel Ct: 2 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/06/11 Util 1st Submittal: 2024/11/10 Util 2nd Submittal: 2025/11/14 UTL:2 of 5
B2448 FLORENCE RD AT HIRAM RD/GAYDON RD In House	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002357 Florence Road and Hiram Road/Gaydon Road - B2448 ARC#: GDOT PI#: CID#: Con Trans#: Constructability	FLORENCE RD AT HIRAM RD/GAYDON RD From: To: Scope: Operational and safety intersection improvement project at Florence Road and Hiram Road/Gaydon Road.	04 Elijah Slaughter 2026/05/15 2026/06/11	Comment 1: FFPR/Constructability held on 12/9., 2025/12/10, ES , Comment 2: FFPR/Constructability set will be submitted this week. Plan review may have to push to first of December given the upcoming holiday., 2025/11/05, ES , Comment 3: Final plans to be submitted following the completion of the 2nd submission., 2025/09/03, ES ,	Prelim Parcel Ct: 6 Parcel Ct: 6 Parcel Possessed: 0 Option Signed: 2 ROW Plans:2025/06/17 ROW Completion Schedule: 2026/06/11 Util 1st Submittal: 2024/10/04 Util 2nd Submittal: 2025/08/18 UTL:7 of 7

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2755 BELLS FERRY RD ROBERTS BLVD/VAUGHN RD TRANSIT ADA IMPROVEMENTS In House	Category: SIDEWALKS Contract#: 002505 ROBERTS BLVD/VAUGHN RD TRANSIT ADA IMPROVEMENTS ARC#: CO-476 GDOT PI#: 0017984 CID#: Con Trans#: Negotiation/Award	BELLS FERRY RD ROBERTS BLVD/VAUGHN RD TRANSIT ADA IMPROVEMENTS From: To: Scope: TRANSIT ADA IMPROVEMENTS along ROBERTS BLVD/VAUGHN RD	01 Elijah Slaughter 2026/05/15 2026/06/11	Comment 1: Design/plan preparation scheduled to be completed thru PM Team Task Order; Pre-proposal meeting held on 12/16/25 with CERM and Croy; Task Order scope and fee to be provided mid-January,, 2026/01/05, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
X2314 SHILOH RD AT ROYAL DR APARTMENT DR In House	Category: INTERSECTIONS Contract#: 002504 Shiloh Road at Royal Drive/Apartment Drive ARC#: GDOT PI#: CID#: Con Trans#: Final	SHILOH RD AT ROYAL DR APARTMENT DR From: Shiloh Rd at Royal Drive To: Shiloh Rd at Royal Drive Scope: Roundabout	01 Elijah Slaughter 2026/05/15 2026/06/11		Prelim Parcel Ct: 0 Parcel Ct: 4 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/07/17 ROW Completion Schedule: 2026/06/11 Util 1st Submittal: 2023/07/19 Util 2nd Submittal: 2025/08/04 UTL: of
B2717 BURNT HICKORY RD PEDESTRIAN IMPROVEMENTS - RRFB In House	Category: SIDEWALKS Contract#: 002445 Burnt Hickory Road Pedestrian Improvements - RRFB ARC#: GDOT PI#: CID#: Con Trans#: Final	BURNT HICKORY RD PEDESTRIAN IMPROVEMENTS - RRFB From: To: Scope: Design for the installation of Rectangular Rapid flashing Beacons (RRFB) on Burnt Hickory Road.	01 Jane Stricklin 2026/05/29 2026/06/25	Comment 1: Continued discussion with HOA to reach final design. Revise the advertise (5/29/26) and Let (6/25/26) dates., 2025/12/10, RF , Comment 2: Construction to be completed by MUP. No ROW anticipated. Meetings being held internally to finalize design. Will have to meet with HOA., 2025/08/05, RF ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2311 CANTON RD AT LAKE DR/OLD NOONDAY SCHOOL HOUSE RD	Category: OPERATIONAL & SAFETY IMPROVEMENTS Contract#: 002178 Canton Road at Lake Drive/Old Noonday School House Road ARC#: GDOT PI#: CID#: Con Trans#: Final	CANTON RD AT LAKE DR/OLD NOONDAY SCHOOL HOUSE RD From: To: Scope: Part of Canton Road Corridor improvements - safety and operational improvements at the intersection of Canton Road and Lake Drive/Old Noonday School House Road to include new traffic signa, turn lanes, and pedestrian improvements	03 Karyn Matthews 2026/06/12 2026/07/09	Comment 1: Legal is re-writing the construction agreement that was received from Patriot Rail in November., 2026/01/05, KM , Comment 2: GPC-D is within project limits., 2025/09/29, GM , Comment 3: Patriot Rail has concerns about our signal timing. Anticipate CST agreement to cost \$500k., 2025/09/02, KM ,	Prelim Parcel Ct: 8 Parcel Ct: 8 Parcel Possessed: 4 Option Signed: 7 ROW Plans:2024/06/20 ROW Completion Schedule: 2025/09/30 Util 1st Submittal: 2023/09/27 Util 2nd Submittal: 2024/06/03 UTL:8 of 8

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2441 BARRETT PKWY AT BURNT HICKORY RD In House	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002343 Barrett Parkway and Burnt Hickory Road - 2024 LMIG Supplement ARC#: GDOT PI#: CID#: Con Trans#: Prelim	BARRETT PKWY AT BURNT HICKORY RD From: To: Scope: Operational and safety intersection improvement project at Barrett Parkway and Burnt Hickory Road	01 Jenny Lee 2026/06/12 2026/07/09	Comment 1: additional scope and fee are waiting on the approval working on the corrected PFPR plan and ROW plan submittal this month., 2026/01/05, JLE, Comment 2: Scope and fee in review Survey in the additional area in progress ROW plan to be submitted in Jan., 2025/12/03, JLE, Comment 3: PFPR meeting was held on 10/20 Comments are being addressed U-Turn was added to the current project limit Survey will begin on 11/6 Let date postponed from 1/14/2026 to 6/23/2026- total 5 month delay Construction Completion postponed from 3/14/2027 to 9/23/2027., 2025/11/05, JLE,	Prelim Parcel Ct: 2 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/07/09 Util 1st Submittal: 2025/10/01 Util 2nd Submittal: 2025/10/01 UTL:6 of 8
B2743 E CALLAWAY RD SIDEWALK	Category: SIDEWALKS Contract#: 002370 2022 MTO CAT B - Barge Design - TO#2 - East Callaway Road Sidewalk B2743 ARC#: GDOT PI#: CID#: Con Trans#: Final	E CALLAWAY RD SIDEWALK From: Hicks Rd To: Austell Rd Scope: Sidewalk construction between Hicks Road and Austell Road. Length of project is approximately 1,700 lf (0.32 miles).	04 Elijah Slaughter 2026/06/12 2026/07/09	Comment 1: BARGE will be submitting the final plan set next week., 2025/12/10, ES , Comment 2: BARGE is working on extending the sidewalk to Austell Rd., 2025/11/05, ES , Comment 3: FFPR held on 9/30. BARGE will now extend the sidewalk to the corner at Austell Rd. Encroachment permit is required., 2025/10/01, ES ,	Prelim Parcel Ct: 9 Parcel Ct: 9 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/05/29 ROW Completion Schedule: 2026/07/09 Util 1st Submittal: 2025/01/07 Util 2nd Submittal: 2025/07/08 UTL:5 of 5
B2756 FLOYD RD HURT RD/MAXHAM RD TRANSIT ADA IMPROVEMENTS In House	Category: SIDEWALKS Contract#: 002507 Floyd Road/Hurt Road/Maxham Road.Transit Transit ADA Improvements ARC#: CO-476 GDOT PI#: 0017984 CID#: Con Trans#: Negotiation/Award	FLOYD RD HURT RD/MAXHAM RD TRANSIT ADA IMPROVEMENTS From: To: Scope: Transit ADA sidewalk improvements on Floyd Road/Hurt Road/Maxham Road.	04 Elijah Slaughter 2026/06/12 2026/07/09	Comment 1: Design/plan preparation scheduled to be completed thru PM Team Task Order; Pre-proposal meeting held on 12/16/25 with CERM and Croy; Task Order scope and fee to be provided mid-January., 2026/01/05, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2936 RESURFACING 2027 COUNTYWIDE ADA RAMP UPGRADES CONTRACT 1 In House	Category: RESURFACING Contract#: 002497 2027 Countywide ADA Ramp Upgrades - Contract 1 ARC#: GDOT PI#: CID#: Con Trans#: Concept	RESURFACING 2027 COUNTYWIDE ADA RAMP UPGRADES CONTRACT 1 From: To: Scope: Upgrade of ADA ramps throughout the County in advance of resurfacing contracts	01, 02, 03, 04 Gabriel Colon Vega 2026/07/17 2026/08/13	Comment 1: Preliminary resurfacing contract street list prepared based on 2021 DTS ratings; once IMS ratings are available in early 2026, street list will be confirmed., 2025/12/09, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2937 RESURFACING 2027 COUNTYWIDE ADA RAMP UPGRADES CONTRACT 2 In House	Category: RESURFACING Contract#: 002499 2027 Countywide ADA Ramp Upgrades - Contract 2 ARC#: GDOT PI#: CID#: Con Trans#: Concept	RESURFACING 2027 COUNTYWIDE ADA RAMP UPGRADES CONTRACT 2 From: To: Scope: Upgrade of ADA ramps throughout the County in advance of resurfacing contracts	01, 02, 03, 04 Gabriel Colon Vega 2026/07/17 2026/08/13	Comment 1: Preliminary resurfacing contract street list prepared based on 2021 DTS ratings; once IMS ratings are available in early 2026, street list will be confirmed., 2025/12/09, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2713 HAMILTON RD SIDEWALK (SOUTH) In House	Category: SIDEWALKS Contract#: 002146 Hamilton Road Sidewalk (South) B2713 ARC#: GDOT PI#: CID#: Con Trans#: Prelim	HAMILTON RD SIDEWALK (SOUTH) From: Aviemore Dr To: Kennesaw Due West Rd Scope: Sidewalk project to fill in the gap along the West side of the road.	01 Elijah Slaughter 2026/07/31 2026/08/27	Comment 1: UTL markups due Dec. 19th and FFPR/Constructability submittal scheduled for Jan. 12th, 2025/12/10, ES , Comment 2: PFPR held and met with Community Development to discuss the historic area to make sure the project impacts were not disturbing the trenches., 2025/10/01, ES , Comment 3: PFPR will be held with Construction team only in the field., 2025/09/03, ES ,	Prelim Parcel Ct: 1 Parcel Ct: 1 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/10/08 ROW Completion Schedule: 2026/07/31 Util 1st Submittal: 2025/07/18 Util 2nd Submittal: 2025/10/15 UTL:5 of 5
B2742 SCHAFFER RD SIDEWALK, PHASE 2	Category: SIDEWALKS Contract#: 002371 2022 MTO CAT B RS&H TO#02 - Schaffer Road Sidewalk, Phase 2 B2742 ARC#: GDOT PI#: CID#: Con Trans#: Prelim	SCHAFFER RD SIDEWALK, PHASE 2 From: 554 Schaffer Rd To: Favor Rd Scope: Sidewalk construction between The Center for Children & Young Adults and Favor Road. Length of project is approximately 0.3 miles	02 Ana Fraundorf 2026/07/31 2026/08/27	Comment 1: 2nd utility submission 12-17-2025 due date 2-20-26, 2025/12/18, AF , Comment 2: Second utility Submittal expected 12-12. Still waiting on a response from Traffic Engineering about the crosswalk on favor. Streetlights has submitted plans for streetlights on Favor Rd., 2025/12/05, AF , Comment 3: ROW plans approved 10-15-25. the blue line that crosses Schaffer Road is not a jurisdictional stream and will not need to be a buffered state water. Traffic engineering is currently studying the need for a midblock crossing., 2025/10/16, AF ,	Prelim Parcel Ct: 10 Parcel Ct: 2 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/10/15 ROW Completion Schedule: 2026/08/27 Util 1st Submittal: 2025/04/29 Util 2nd Submittal: 2025/12/17 UTL:0 of 7
B2454 BARRETT PKWY Corridor Traffic Signal Improvements (Villa Rica Rd to Ridenour Blvd)	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002450 2025 MTO CAT B- AEI TO#1 B2454 Barrett Parkway Corridor Traffic Signal Improvements ARC#: CO-511 GDOT PI#: 0021201 CID#: Con Trans#: Negotiation/Award	BARRETT PKWY Corridor Traffic Signal Improvements (Villa Rica Rd to Ridenour Blvd) From: Villa Rica Rd To: Ridenour Blvd Scope: Design for rebuilding eight (8) traffic signals adding the latest technology along Ernest Barrett Parkway from Villa Rica Road to Ridenour Boulevard.	01 Ana Fraundorf 2026/08/14 2026/09/10	Comment 1: Currently getting signatures to issue NTP on the first week of January, 2025/12/05, AF , Comment 2: Award contract BOC meeting 11-20-23. P6 schedule comments submitted, 2025/10/16, AF , Comment 3: Revised Scope and cost estimate sent on 9-25-25. TO 1, Concept - \$499,770 TO 2, Preliminary Design & Environmental Document - \$498,815 TO 3, Final Design - \$277,820, 2025/09/29, AF ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2456 BLAIR BRIDGE RD AT OAK RIDGE RD / RIVERSIDE PKWY In House	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002443 Blair Bridge Road at Oak Ridge Rd/ Riverside Pkwy Traffic Signal ARC#: GDOT PI#: CID#: Con Trans#: Concept	BLAIR BRIDGE RD AT OAK RIDGE RD / RIVERSIDE PKWY From: To: Scope: Design for addition of a traffic signal on Blair Bridge Road at Oak Ridge Road/Riverside Parkway. Project is part of the 2025 LMIG Supplemental projects.	04 Jane Stricklin 2026/08/28 2026/09/24	Comment 1: Received response from utilities and preparing for PFPR., 2025/12/10, RF , Comment 2: Design is being completed by the TE team. Survey is in progress. Will discuss possibility of combined utility submission upon receiving survey., 2025/08/05, RF ,	Prelim Parcel Ct: 2 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/09/14 Util 1st Submittal: Util 2nd Submittal: UTL:5 of 7
B2932 RESURFACING 2027-1 LOCAL ROADS - NORTHWEST In House	Category: RESURFACING Contract#: 002489 Resurfacing 2027-1 Local Roads Northwest ARC#: GDOT PI#: CID#: Con Trans#: Concept	RESURFACING 2027-1 LOCAL ROADS - NORTHWEST From: To: Scope: Resurfacing of local roads in the northwest portion of the County	01 Wade Kelly 2026/08/28 2026/09/24	Comment 1: Preliminary resurfacing contract street list prepared based on 2021 DTS ratings; once IMS ratings are available in early 2026, street list will be confirmed., 2025/12/09, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2933 RESURFACING 2027-2 LOCAL ROADS - NORTHEAST In House	Category: RESURFACING Contract#: 002491 Resurfacing 2027-2 Local Roads Northeast ARC#: GDOT PI#: CID#: Con Trans#: Concept	RESURFACING 2027-2 LOCAL ROADS - NORTHEAST From: To: Scope: Resurfacing of local roads in the NE area of the County.	03 Wade Kelly 2026/09/11 2026/10/08	Comment 1: Preliminary resurfacing contract street list prepared based on 2021 DTS ratings; once IMS ratings are available in early 2026, street list will be confirmed., 2025/12/09, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
TR543 VILLA RICA RD AT IRWIN RD	Category: PUBLIC FACILITY PROJECT Contract#: 002410 2022 MTO CAT B - Kimley-Horn - TO#02 - Villa Rica Road at Irwin Road - TR543 ARC#: GDOT PI#: CID#: Con Trans#: Concept	VILLA RICA RD AT IRWIN RD From: To: Scope: Safety and operational improvements at the intersection of Villa Rica Road at Irwin Road.	01 Elijah Slaughter 2026/09/11 2026/10/08	Comment 1: Comment period will wrap up Dec. 18th. Plan to address all comments and finish early January., 2025/12/10, ES , Comment 2: PIOH this month 11/18., 2025/11/05, ES , Comment 3: Cobb will meet with Kimley Horn next week 9/9 to discuss the in-service review of the existing roundabout at West Sandtown. PIOH will also be scheduled during this meeting., 2025/09/03, ES ,	Prelim Parcel Ct: 7 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2027/04/07 Util 1st Submittal: 2025/04/08 Util 2nd Submittal: UTL:5 of 5

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2446 TRICKUM RD AT EULA DR/ROCKY MOUNTAIN RD	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002353 2022 MTO CAT B - NV5 TO#2 Trickum Road and Eula Drive/Rocky Mountain Road B2446 - 2024 LMIG Supplement ARC#: GDOT PI#: CID#: Con Trans#: Concept	TRICKUM RD AT EULA DR/ROCKY MOUNTAIN RD From: To: Scope: Operational and safety intersection improvements at Trickum Road and Eula Drive/Rocky Mountain Road to install a 84' roundabout.	03 Jenny Lee 2026/09/25 2026/10/22	Comment 1: Working on PFPR plan submittal early January., 2026/01/05, JLE, Comment 2: Still preliminary phase held utility coordination meeting with CCMWA and CCWS., 2025/12/03, JLE, Comment 3: 1st utility plan was submitted 30% plan submittal for review in progress. Let date needs to be revised to early April 2027, 2025/11/05, JLE,	Prelim Parcel Ct: 4 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/10/22 Util 1st Submittal: 2025/10/10 Util 2nd Submittal: UTL:7 of 7
B2934 RESURFACING 2027-3 LOCAL ROADS - SOUTH In House	Category: RESURFACING Contract#: 002493 Resurfacing 2027-3 Local Roads South ARC#: GDOT PI#: CID#: Con Trans#: Concept	RESURFACING 2027-3 LOCAL ROADS - SOUTH From: To: Scope: Resurfacing of local roads in the South area of the County.	02, 04 Wade Kelly 2026/09/25 2026/10/22	Comment 1: Preliminary resurfacing contract street list prepared based on 2021 DTS ratings; once IMS ratings are available in early 2026, street list will be confirmed., 2025/12/09, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
TR519 CUMBERLAND MULTIMODAL (SWEEP), SEGMENT C	Category: CUMBERLAND AREA CID Contract#: 001779 TR519 CSA Cumberland Multimodal, Segment C ARC#: GDOT PI#: 0017806 CID#: Con Trans#: Prelim	CUMBERLAND MULTIMODAL (SWEEP), SEGMENT C From: Galleria Drive To: Akers Mill Road Scope: Segment C of Multimodal project from Galleria Drive to Akers Mill Road	02 Scott Mann 2026/09/25 2026/10/22	Comment 1: Slight risk to LET date ROW plans appvd ROW ack underway but awaiting GDOT NTP, 2025/11/04, SM , Comment 2: On schedule PFPR held 12/10/24 ROW plans appvd ROW ack underway, 2025/08/06, SM , Comment 3: Utilities Sub2 due 9/5/25, 2025/08/04, DMU,	Prelim Parcel Ct: 4 Parcel Ct: 7 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/06/02 ROW Completion Schedule: 2026/10/22 Util 1st Submittal: 2024/03/05 Util 2nd Submittal: 2025/07/18 UTL:5 of 6
B2753 SOUTH COBB /SIX FLAGS AREA TRANSIT ADA IMPROVEMENTS In House	Category: SIDEWALKS Contract#: 002393 South Cobb/Six Flags Area Transit ADA Improvements ARC#: CO-476 GDOT PI#: 0017984 CID#: Con Trans#: Final	SOUTH COBB /SIX FLAGS AREA TRANSIT ADA IMPROVEMENTS From: To: Scope: South Cobb/Six Flags Area Transit ADA Improvements - infrastructure improvements include sidewalk repair, rehabilitation, and construction or reconstruction of accessible ramps in existing rights-of-way at various locations along the current CobbLinc local	02, 04 Elijah Slaughter 2026/10/16 2026/11/12	Comment 1: Design/plan preparation scheduled to be completed thru PM Team Task Order; Pre-proposal meeting held on 12/16/25 with CERM and Croy; Task Order scope and fee to be provided mid-January., 2026/01/05, WK , Comment 2: Disregard previous comments; Project name/description updated on 12/16/25., 2025/12/17, WK , Comment 3: Project on hold; this project to be combined with other routes - TBD., 2025/11/04, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2935 RESURFACING 2027-4 COUNTYWIDE THOROUGHFARES In House	Category: RESURFACING Contract#: 002495 Resurfacing 2027-4 Countywide Thoroughfares ARC#: GDOT PI#: CID#: Con Trans#: Concept	RESURFACING 2027-4 COUNTYWIDE THOROUGHFARES From: To: Scope: Resurfacing of thoroughfares throughout the County	01, 02, 03, 04 Wade Kelly 2026/10/16 2026/11/19	Comment 1: Preliminary resurfacing contract street list prepared based on 2021 DTS ratings; once IMS ratings are available in early 2026, street list will be confirmed., 2025/12/09, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2305 CHURCH RD /PLANT ATKINSON RD AT N CHURCH LN	Category: OPERATIONAL & SAFETY IMPROVEMENTS Contract#: 002030 2022 MTO CAT B - Gresham Smith TO#1 - Church Road/Plant Atkinson Road and North Church Lane - B2305 ARC#: GDOT PI#: CID#: Con Trans#: Prelim	CHURCH RD /PLANT ATKINSON RD AT N CHURCH LN From: To: Scope: Operational and safety improvements at the intersection of Church Road/Plant Atkinson Road and North Church Lane. Sidewalk extension from White Oak St. to North Church Ln. The overall length of sidewalk addition is approximately 1400-ft or 0.27 miles	02 Ana Fraundorf 2026/11/13 2026/12/10	Comment 1: Sub2 due 1/30/26. Utility design meeting scheduled for 1/7/26 to address hill cut issues w CCMWA & others, 2025/12/10, DMU, Comment 2: ROW plans have been approved -11-19-25. encroachment permit schedule for Dec 2025, 2025/11/19, AF , Comment 3: Utility second submittal by November 14. We will submit the special encroachment permit request to GDOT in December. ROW plans by November 7., 2025/11/03, AF ,	Prelim Parcel Ct: 10 Parcel Ct: 10 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/11/18 ROW Completion Schedule: 2026/10/12 Util 1st Submittal: 2025/03/31 Util 2nd Submittal: 2025/12/01 UTL:0 of 13
B2745 KING SPRINGS RD SIDEWALK	Category: SIDEWALKS Contract#: 002397 2022 MTO CAT B - BCC TO#02 - King Springs Road Sidewalk - B2745 ARC#: GDOT PI#: CID#: Con Trans#: Concept	KING SPRINGS RD SIDEWALK From: To: Scope: King Springs Road Sidewalk project.	04 Scott Mann 2026/12/18 2027/01/14	Comment 1: On Schedule antcp PFPR Jan 2026, 2025/11/04, SM , Comment 2: Survey complete, received schedule from consultant will input once MGMT approves antcp PFPR Jan 2026, 2025/10/01, SM , Comment 3: Antcp survey to be complete any day now. SFM 9/3/25, 2025/04/30, SM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2027/04/20 Util 1st Submittal: Util 2nd Submittal: UTL: of
TR525 NOONDAY CREEK TRAIL over Cobb Pkwy pedestrian bridge	Category: PEDESTRIAN PROJECTS Contract#: 002061 Noonday Creek Trail at SR 3 and Noonday Creek - Pedestrian Bridge - TR525 ARC#: CO-481 GDOT PI#: 0017989 CID#: Con Trans#: Prelim	NOONDAY CREEK TRAIL over Cobb Pkwy pedestrian bridge From: To: Scope: Noonday Creek Trail pedestrian bridge crossing over Cobb Parkway/US 41. Project is to be federally funded through construction phase with local match funding provided by the Town Center CID.	01 Scott Mann 2027/04/30 2027/05/27	Comment 1: Utility design mtg 12/4- bridge constructability issues and/or conflicts with 5 utilities on pole line. Following up with email, 2025/12/10, DMU, Comment 2: GDOT has certified the ROW. Ready to proceed with ROW ack., 2025/12/03, SM , Comment 3: ROW fund auth a little behind ROW plans pending apprvl awaiting L&D & NEPA appvl, 2025/11/04, SM ,	Prelim Parcel Ct: 6 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/12/23 Util 1st Submittal: 2024/07/23 Util 2nd Submittal: 2025/10/15 UTL:2 of 8

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2436 COBB PKWY (SR 3/US 41) AT BLACK ACRE TRL/THIRD ARMY RD INTERSECTION REALIGNMENT	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002149 Cobb Parkway (SR3/US41) at Black Acre Trail/Third Army Road Intersection Realignment - B2436 ARC#: GDOT PI#: 0019887 CID#: Con Trans#: Concept	COBB PKWY (SR 3/US 41) AT BLACK ACRE TRL/THIRD ARMY RD INTERSECTION REALIGNMENT From: To: Scope: FY23 Federal Earmark funding. Intersection Realignment	01 Elijah Slaughter 2027/05/28 2027/06/24	Comment 1: Comment period wraps up Dec.19th., 2025/12/10, ES , Comment 2: PIOH November 5th. Working on sending out postcards and signage., 2025/10/01, ES , Comment 3: Working on PCRF. PIOH scheduled for early November. Concept V2 still under review by GDOT. Cobb planning working on funding with the new alignment., 2025/09/03, ES ,	Prelim Parcel Ct: 14 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
X2305 DALLAS HWY AT LOST MOUNTAIN RD MARS HILL RD	Category: INTERSECTIONS Contract#: 001761 X2305 Dallas Hwy at Lost Mountain Rd/Mars Hill Rd CSA ARC#: GDOT PI#: 0017983 CID#: Con Trans#: 17-T8000-0328 Final	DALLAS HWY AT LOST MOUNTAIN RD MARS HILL RD From: Corner Road To: Pindos Pass Scope: 2nd contract with KH for project, original contract CCDOT 000961.	01 Jenny Lee 2027/05/28 2027/06/24	Comment 1: CPL - SUE data report is due early January 2026. Once the location of the CPL is confirmed, 2nd utility submittal is planned on April 2026. Revised ROW plan is under GDOT's review., 2026/01/05, JLE, Comment 2: CPL site visit- pothole and geotech field study is underway, ROW revision to be submitted., 2025/12/03, JLE, Comment 3: ROW agreement executed on 10/28 Colonial Pipeline coordination meeting held on 10/30 Working on ROW Revision and 2nd utility plan submittal, 2025/11/04, JLE,	Prelim Parcel Ct: 36 Parcel Ct: 19 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/03/25 ROW Completion Schedule: 2027/06/01 Util 1st Submittal: 2023/12/12 Util 2nd Submittal: UTL:13 of 13
B2724 SPRING HILL PKWY SIDEWALK	Category: SIDEWALKS Contract#: 002472 2025 MTO CAT B - STV TO#01 - Spring Hill Pkwy Sidewalk - B2724 ARC#: GDOT PI#: CID#: Con Trans#: Negotiation/Award	SPRING HILL PKWY SIDEWALK From: Cumberland Court To: Cumberland Blvd Scope: Spring Hill Parkway Sidewalk consists of adding fill-in-the-gap sidewalks along the westside of Spring Hill Parkway from Cumberland Court to the signalized intersection at Cumberland Parkway for a distance of 4,300-ft.	02 Ana Fraundorf 2027/11/12 2027/12/09		Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2455 NOONDAY CREEK TRAIL EXTENSION	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002438 Noonday Creek Trail Extension from Bells Ferry Trail to Shallowford Road - B2455 ARC#: CO-509 GDOT PI#: 0021199 CID#: Con Trans#: RFP Selection	NOONDAY CREEK TRAIL EXTENSION From: Bells Ferry Trail To: Shallowford Rd Scope: Project consists of an extension of Noonday Creek Trail from the existing Bells Ferry Trail to Shallowford Road.	03 Scott Mann 2028/01/14 2028/02/10	Comment 1: PFA appvd by Cobb Legal. Phase II underway. GDOT kickoff held 8/6. Scope is being finalized by Consultant., 2025/12/03, SM , Comment 2: PFA appvd by Cobb Legal. Phase II underway. GDOT kickoff held 8/6., 2025/08/06, SM , Comment 3: CFA and PFA needed. Phase I evals underway 7/9/25, 2025/07/09, SM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
X2609 OLD 41 HWY	Category: ROADWAYS Contract#: 001436 Old 41 Hwy - Phase 2 ARC#: GDOT PI#: 0016410 CID#: Con Trans#: 18-T8000-0007 Final	Old 41 Highway - Phase 2 From: KENNESAW AVE To: STILESBORO RD Scope: Phase 2 includes survey, permitting, preliminary, final engineering services, and right-of-way acquisition	01 Jenny Lee 2028/01/14 2028/02/10	Comment 1: Official Response letter was sent NPS FONSI and FHWA FONSI under review ROW Plan and 2nd utility plan submittals are scheduled in early January., 2026/01/05, JLE, Comment 2: Response letter approval - Waiting on GDOT's approval FONSI review in process Utility Permit coordination with NPS, 2025/12/03, JLE, Comment 3: The response letter to the PHOH comments are under CCDOT and GDOT review Traffic Update and FONSI prep is in progress Utility Coordination/ permit with NPS are on hold due to the government shutdown- Further delay is expected., 2025/11/04, JLE,	Prelim Parcel Ct: 7 Parcel Ct: 7 Parcel Possessed: 2 Option Signed: 1 ROW Plans: ROW Completion Schedule: 2028/01/17 Util 1st Submittal: 2024/05/09 Util 2nd Submittal: UTL: of
B2101 BELLS FERRY RD OVER NOONDAY CREEK	Category: BRIDGES & CULVERTS Contract#: 002062 Bells Ferry Road over Noonday Creek - B2101 ARC#: GDOT PI#: 0020067 CID#: Con Trans#: Prelim	BELLS FERRY RD OVER NOONDAY CREEK From: Lloyd Drive To: Cotton Wood Drive Scope: Project consists of a bridge replacement on Bells Ferry Road over Noonday Creek. The engineering scope of services will include preliminary engineering and design services throughout construction of the project.	02, 03 Scott Mann 2028/09/15 2028/10/12	Comment 1: On Schedule PFPR scheduled for 1/8/25., 2025/12/03, SM , Comment 2: On Schedule awaiting PFPR package antcp PFPR mid-Dec 2025, 2025/11/04, SM , Comment 3: On Schedule CR appvd antcp PFPR Nov 2025, 2025/08/06, SM ,	Prelim Parcel Ct: 11 Parcel Ct: 11 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2028/03/24 Util 1st Submittal: 2025/04/29 Util 2nd Submittal: UTL: 5 of 6
B2432 CHATTAHOOCHEE RIVER TRAIL PILOT, PHASE 2	Category: CAPITAL/FACILITY IMPROVEMENTS Contract#: 002054 Chattahoochee River Trail Pilot, Phase 2 B2432 ARC#: CO-493 GDOT PI#: 0019617 CID#: Con Trans#: Concept	CHATTAHOOCHEE RIVER TRAIL PILOT, PHASE 2 From: Mableton Pkwy To: Nickajack Creek Scope: Trail from Mableton Parkway to Nickajack Creek	04 Karyn Matthews 2028/10/13 2028/11/09	Comment 1: Approved for Design-Build. Will update the schedule in February., 2026/01/05, KM , Comment 2: CTM held on 6/23/25, 2025/07/09, KM , Comment 3: schedule updated for P6, 2024/03/06, KM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2028/03/18 Util 1st Submittal: Util 2nd Submittal: UTL: of
B2450 CUMBERLAND SWEEP, SEGMENT F	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002398 Cumberland Sweep - Segment F B2450 ARC#: GDOT PI#: 0020286 CID#: Con Trans#: Negotiation/Award	CUMBERLAND SWEEP, SEGMENT F From: To: Scope: Segment F of Cumberland Core Loop.	02 Scott Mann 2028/09/28 2028/11/15	Comment 1: On Schedule CTM to be held Jan 2026., 2025/11/04, SM , Comment 2: PCRF approved. CTM to be held late-2025., 2025/08/06, SM , Comment 3: Behind schedule due to NTP, GDOT is processing a PCRF. 7/9/25, 2025/06/04, SM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2027/01/11 Util 1st Submittal: Util 2nd Submittal: UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
X2706 POWDER SPRINGS RD TRAIL	Category: SIDEWALKS Contract#: 002293 2022 MTO CAT B- AEI TO#2 Powder Springs Road Trail X2706 ARC#: GDOT PI#: 0020108 CID#: Con Trans#: Prelim	POWDER SPRINGS RD TRAIL From: County Services Pkwy To: Cheatham Hill Rd Scope: Powder Springs Road Trail includes construction of a 10-foot wide multi-use trail on the south side of Powder Springs Road.	01, 02 Scott Mann 2028/11/17 2028/12/14	Comment 1: PFPR pkg received PFPR scheduled for 12/18/25., 2025/12/03, SM , Comment 2: PFPR pkg being finalized PFPR antcp Nov/December 2025, 2025/11/04, SM , Comment 3: CR appvd PFPR antcp Nov/December 2025, 2025/08/06, SM ,	Prelim Parcel Ct: 27 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2028/12/14 Util 1st Submittal: 2024/12/04 Util 2nd Submittal: UTL:7 of 7
B2431 BIG SHANTY ROAD WIDENING	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002053 Big Shanty Road Widening ARC#: GDOT PI#: 0019616 CID#: Con Trans#: Concept	BIG SHANTY ROAD WIDENING From: Chastain Meadow pkwy To: Bells Ferry Rd Scope: Roadway widening the stretch of Big Shanty Road from Chastain Meadows Parkway to Bells Ferry Road from the existing 2- lanes to a 4-lanes divided section designed to current standards to meet the needs of the corridor in Cobb County.	02 Jenny Lee 2029/01/12 2029/02/08	Comment 1: PIOH on 1/14 starting at 5pm., 2026/01/05, JLE, Comment 2: Held A3M meeting and no significant comments received Prep for PIOH on 1/14 at CHOA in Kennesaw., 2025/12/10, JLE, Comment 3: Held A3M meeting and no significant comments received, 2025/12/03, JLE,	Prelim Parcel Ct: 25 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2029/02/08 Util 1st Submittal: Util 2nd Submittal: UTL: of
TR535 COBB PKWY Ped Bridge at Battery Ave - Sweep Bridge North	Category: PUBLIC FACILITY PROJECT Contract#: 002151 Cobb Pkwy Ped Bridge near Battery Ave - Sweep Bridge North ARC#: GDOT PI#: 0019885 CID#: Con Trans#: Concept	COBB PKWY Ped Bridge at Battery Ave - Sweep Bridge North From: To: Scope: FY23 Federal Earmark funding. Cobb Parkway Pedestrian Bridge	02 Scott Mann 2029/02/09 2029/03/08	Comment 1: PCRf approved schedule has been updated. Antcp CTM late-March 2026., 2025/12/03, SM , Comment 2: PCRf approved schedule has been updated. Antcp CTM late-March 2026., 2025/12/03, SM , Comment 3: NTP 11/7/2024 GDOT is processing a PCRf with 8 mth shift antcp CTM April 2026, 2025/11/04, SM ,	Prelim Parcel Ct: 6 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2029/02/09 Util 1st Submittal: 2025/07/21 Util 2nd Submittal: UTL:6 of 17
B2435 SOUTH COBB DR (SR 280) TRAFFIC SAFETY IMPROVEMENTS	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002148 South Cobb Drive (SR280) Traffic Safety Improvements - B2435 ARC#: GDOT PI#: 0019890 CID#: Con Trans#: Concept	SOUTH COBB DR (SR 280) TRAFFIC SAFETY IMPROVEMENTS From: Cobb Pkwy (US 41) To: Atlanta Rd Scope: FY23 Federal Earmark funding. Traffic Safety Improvements.	02 Elijah Slaughter 2029/03/16 2029/04/12	Comment 1: CTM held on 11/17 and awaiting GDOT comments., 2025/12/10, ES , Comment 2: Parsons to submit the Concept Report this month., 2025/10/01, ES , Comment 3: Parsons has completed the B/C Ratio for the Fairground Street improvements. Parsons is working to complete the GDOT concept report this month., 2025/09/03, ES ,	Prelim Parcel Ct: 24 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2029/04/03 Util 1st Submittal: Util 2nd Submittal: UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2433 CUMBERLAND SWEEP, SEGMENT E (WINDY RIDGE PKWY)	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002055 Cumberland Sweep - Segment E ARC#: GDOT PI#: 0019618 CID#: Con Trans#: Concept	CUMBERLAND SWEEP, SEGMENT E (WINDY RIDGE PKWY) From: To: Scope: Cumberland Multi-Modal Path from Windy Ridge Parkway to Heritage Court	02 Scott Mann 2029/05/18 2029/06/14	Comment 1: On schedule for CR submission. CTM scheduled for 12/16/25., 2025/12/03, SM , Comment 2: On schedule for CR submission antcp CTM late-2025, 2025/11/04, SM , Comment 3: On schedule for CR submission antcp CTM late-2025, 2025/08/06, SM ,	Prelim Parcel Ct: 13 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2029/03/30 Util 1st Submittal: Util 2nd Submittal: UTL: of
B2434 CUMBERLAND SWEEP, SEGMENT D	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002143 Cumberland Sweep - Segment D ARC#: GDOT PI#: 0019780 CID#: Con Trans#: Concept	CUMBERLAND SWEEP, SEGMENT D From: To: Scope: Cumberland Core Loop, Segment D.	02 Scott Mann 2029/05/18 2029/06/14	Comment 1: On schedule for CR submission. CTM scheduled for 12/16/25., 2025/12/03, SM , Comment 2: On schedule for CR submission antcp CTM late-2025, 2025/11/04, SM , Comment 3: On schedule for CR submission antcp CTM late-2025, 2025/08/06, SM ,	Prelim Parcel Ct: 9 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2029/03/30 Util 1st Submittal: Util 2nd Submittal: UTL: of
B2438 GEORGE BUSBEE PKWY CORRIDOR TRAIL	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002395 George Busbee Parkway Corridor Trail B2438 ARC#: GDOT PI#: 0020666 CID#: Con Trans#: Concept	GEORGE BUSBEE PKWY CORRIDOR TRAIL From: Chastain Road To: Barrett Pkwy Scope: 2024 Earmark funded project. This project will construct a multi-use trail along George Busbee Parkway from Chastain Road to Barrett Parkway.	02 Jenny Lee 2030/12/06 2030/12/31	Comment 1: Traffic report submitted to GDOT for review Archeology survey begins this week Phase 1 ESA field work completed and the report to be submitted., 2026/01/05, JLE, Comment 2: Phase 1 ESA and Resource ID to be completed by 12/12 Traffic counts completed on the week of 11/10 - analysis began PJS submitted Mapping completed and Survey to be completed by mid March Sue 40% completed and to be completed by mid March, 2025/12/03, JLE, Comment 3: Traffic Count Map was approved by GDOT Traffic Count begins on 11/10 Phase 1 ESA and Resource ID begins in few weeks P6 is still under review for approval., 2025/11/04, JLE,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2030/03/22 Util 1st Submittal: Util 2nd Submittal: UTL: of
January 05, 2026	3:07:08PM				Page 13 of 16

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2439 AUSTELL POWDER SPRINGS RD TRAIL	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002396 Austell Powder Springs Road Trail Expansion B2439 ARC#: GDOT PI#: 0020664 CID#: Con Trans#: Negotiation/Award	AUSTELL POWDER SPRINGS RD TRAIL From: Joe Jerkins Blvd To: Silver Comet Trail Scope: 2024 Earmark funded project. The project will implement a multi-use trail along Austell-powder Springs Road between Joe Jerkins Blvd and the Silver Comet Trail.	04 Elijah Slaughter 2030/12/06 2030/12/31	Comment 1: Meeting with BCC next week to request scope and fee., 2025/09/03, ES , Comment 2: BCC selected during the phase 2 process. Agenda item scheduled to be submitted in August., 2025/07/09, ES , Comment 3: Selection Committee Phase 2 end of this month., 2025/06/04, ES ,	Prelim Parcel Ct: 103 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2030/12/31 Util 1st Submittal: Util 2nd Submittal: UTL: of
B2449 OAKDALE RD COMPLETE STREETS BRIDGE REPLACEMENT	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002394 Oakdale Road Complete Streets Bridge Replacement B2449 ARC#: GDOT PI#: 0020669 CID#: Con Trans#: Concept	OAKDALE RD COMPLETE STREETS BRIDGE REPLACEMENT From: To: Scope: 2024 Earmark funded project. This project will replace the existing bridge on Buckner Road over the Norfolk Southern RR while also improving the adjacent intersection of Oakdale Road and Buckner Road.	04 Ana Fraundorf 2030/12/06 2030/12/31	Comment 1: Survey work is currently in progress. ESA Phase I has been submitted to GDOT, and the corridor crash data has been submitted to POND. Waiting for approval to do survey under the bridge., 2025/12/05, AF , Comment 2: Traffic counts completed before daylight Saving Time. We are on schedule with GDOT., 2025/10/16, AF , Comment 3: GDOT NTP 9-30-25- schedule under review. POND Cobb NTP 9-9-25. Traffic memo under review. Counts will be done before daylight saving time. Crash data has been submitted. Additional corridor data will be requested., 2025/09/03, AF ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2029/08/29 Util 1st Submittal: Util 2nd Submittal: UTL:0 of 7

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
RECENTLY LET PROJECTS					
B2302 DUE WEST RD AT ANTIOCH RD	Category: OPERATIONAL & SAFETY IMPROVEMENTS Contract#: 001943 2020 MTO CAT B - Lowe Eng B2302-TO#1 Due West Rd at Antioch Rd ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	DUE WEST RD AT ANTIOCH RD From: To: Scope: Intersection improvements may include, but are not limited to, signalization, roundabout construction, roadway realignment (vertical and/or horizontal), raised median construction, addition of turn lanes, pedestrian improvements, and striping modifications	01 Elijah Slaughter 2025/10/17 2025/11/13	Comment 1: Bartow Paving low bidder at \$2.298 M; BOC award scheduled for January 2026; CST NTP March 2026 +/-, 2025/11/25, WK , Comment 2: Advertised for construction; Pre-Bid meeting held on 11/4/25., 2025/11/04, WK , Comment 3: Plans submitted for Adv./Let., 2025/09/02, ES ,	Prelim Parcel Ct: 12 Parcel Ct: 11 Parcel Possessed: 8 Option Signed: 7 ROW Plans:2025/04/01 ROW Completion Schedule: 2025/10/09 Util 2nd Submittal: 2024/08/26 UTL:6 of 6
B2754 POWERS FERRY RD TRANSIT ADA IMPROVEMENTS In House	Category: SIDEWALKS Contract#: 002400 Powers Ferry Road Transit ADA Improvements - B2754 ARC#: CO-476 GDOT PI#: 0017984 CID#: Con Trans#: Accepted Plans	POWERS FERRY RD TRANSIT ADA IMPROVEMENTS From: To: Scope: ADA Improvements	02, 03 Elijah Slaughter 2025/10/24 2025/11/13	Comment 1: Blount Const. low bidder at \$1.44M; BOC award scheduled for Jan '26; CST start in March '26., 2025/11/25, WK , Comment 2: Advertised for construction; Pre-Bid meeting held 11/4/25., 2025/11/04, WK , Comment 3: Plans complete. Cost estimate submitted to begin let/adv., 2025/07/09, ES ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 2nd Submittal: UTL: of
B2924 RESURFACING 2026-2 LOCAL ROADS (NORTHEAST) In House	Category: RESURFACING Contract#: 002415 Resurfacing 2026-2 Local Roads Northeast ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	RESURFACING 2026-2 LOCAL ROADS (NORTHEAST) From: To: Scope: Resurfacing of local roads throughout the Northeast portion of the County.	03 Wade Kelly 2025/10/10 2025/11/13	Comment 1: Blount Const. low bidder at \$6.21M; BOC award scheduled for Jan '26; Resurfacing to start in March '26., 2025/11/25, WK , Comment 2: Advertised for construction; Pre-Bid meeting held on 11/4/25., 2025/11/04, WK , Comment 3: Ready to advertise; plan is to advertise for 5 weeks., 2025/09/24, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 2nd Submittal: UTL: of
B2925 RESURFACING 2026-3 LOCAL ROADS (SOUTH) In House	Category: RESURFACING Contract#: 002416 Resurfacing 2026-3 Local Roads (South) B2925 ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	RESURFACING 2026-3 LOCAL ROADS (SOUTH) From: To: Scope: Resurfacing of local roads throughout the Southern portion of the County.	02, 04 Wade Kelly 2025/10/24 2025/11/20	Comment 1: Magnum Paving low bidder at \$6.74M; BOC award scheduled for Jan '26; Resurfacing to start in March '26., 2025/11/25, WK , Comment 2: Advertised for construction; Pre-Bid meeting scheduled for 11/12/25., 2025/11/04, WK , Comment 3: Ready to advertise; scheduled to advertise for 5 weeks., 2025/09/24, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 2nd Submittal: UTL: of
<p>January 05, 2026 3:07:08PM</p> <p style="text-align: right;">Page 15 of 16</p>					

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2512 INTELLIGENT TRANSPORTATION SYSTEMS COMMUNICATIONS DESIGN, PHASES 3B AND 3C	Category: ATMS Contract#: 002383 2022 MTO CAT C - Kimley Horn B2512 Mars Hill Road ITS Communication Design, Phase 3B and 3C - TO#1 ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	INTELLIGENT TRANSPORTATION SYSTEMS COMMUNICATIONS DESIGN, PHASES 3B AND 3C From: To: Scope: ATMS project for design to install fiber optic cable and potential additional ITS devices along Mars Hill Road/Due West Road/Lost Mountain Road. PAYMENTS TO BE MADE THROUGH CONTRACT 002282 - Letting Report Date Tracking ONLY	01 Paul Giles 2025/11/21 2025/12/18	Comment 1: NGT Group low bidder at \$749k; BOC award scheduled for January, 2026/01/05, WK , Comment 2: Advertised for letting - bids due 12/18/25., 2025/11/25, WK , Comment 3: o Kimley Horn continues to work on the design and complete fiber allocation details. Also working with David Muller on utility review and coordination for any make ready work. David is also reviewing existing pole agreements we have with pole owners to determine if those are adequate or if new agreements will be necessary. Task Order completion date is set for 12/31/2025., 2025/08/05, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 2nd Submittal: 2025/10/14 UTL:12 of 12
B2597 2025 FLASHING YELLOW ARROW UPGRADE In House	Category: TRAFFIC SIGNAL SYSTEM PRESERVATION Contract#: 002501 Traffic Signal Flashing Yellow Arrow Upgrade 2025 - B2597 ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	2025 FLASHING YELLOW ARROW UPGRADE From: To: Scope: The project consists of upgrading the traffic signal equipment at thirteen intersections to add flashing yellow arrow displays for the left turn movement as required.	01, 02, 03, 04 Jane Stricklin 2025/11/21 2025/12/18	Comment 1: Smart Road Technologies low bidder at \$422.3k; BOC award scheduled for January., 2026/01/05, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 2nd Submittal: UTL: of
B2926 RESURFACING 2026-4 COUNTYWIDE THOROUGHFARES (LMIG) In House	Category: RESURFACING Contract#: 002417 Resurfacing 2026-4 Countywide Thoroughfares (LMIG) B2926 ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	RESURFACING 2026-4 COUNTYWIDE THOROUGHFARES (LMIG) From: To: Scope: Resurfacing of thoroughfares throughout the County.	01, 02, 03, 04 Wade Kelly 2025/11/14 2025/12/18	Comment 1: CWM low bidder at \$11.6 M; BOC award scheduled for January; Resurfacing to begin in Spring., 2026/01/05, WK , Comment 2: Advertise for letting - bids due 12/18/25, 2025/11/25, WK , Comment 3: Authorization to submit LMIG application scheduled for 11/20/25 BOC agenda. Bid documents in progress; scheduled to advertise on 11/14/25., 2025/11/04, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 2nd Submittal: UTL: of