

LETTING SCHEDULE REPORT

Transportation Improvement Projects

Date: September 03, 2025

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
COBB COUNTY PROJECTS					
B2711 WEST SANDTOWN RD SIDEWALK (SOUTH) In House	Category: SIDEWALKS Contract#: 002144 West Sandtown Road Sidewalk (South) B2711 ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	WEST SANDTOWN RD SIDEWALK (SOUTH) From: Brookwest Dr To: Addie Pond Way Scope: Sidewalk project to fill in the gap on the west side of West Sandtown Road between Brookwest Drive and Addie Pond Way.	01 Ana Fraundorf 2025/08/01 2025/09/11	Comment 1: Prebid August 19, 2025 9:30 am, 2025/08/01, AF , Comment 2: Signed Final Plans and Cost Estimate submitted 7/3/2025. ROW team has been notified of the submission of the final plans and advertising date as well as the pond ownership. The Water System notified the HOA of the ownership and maintenance of the pond., 2025/06/16, AF , Comment 3: Final plans submitted 5-21-2025. Bluebeam session has been opened for backcheck review. Duet date June 12. ROW plans approved 5/7/2025., 2025/05/07, AF ,	Prelim Parcel Ct: 2 Parcel Ct: 2 Parcel Possessed: 0 Option Signed: 1 ROW Plans:2025/05/07 ROW Completion Schedule: 2025/08/28 Util 1st Submittal: 2023/11/06 Util 2nd Submittal: 2024/05/29 UTL:5 of 5
B2302 DUE WEST RD AT ANTIOCH RD	Category: OPERATIONAL & SAFETY IMPROVEMENTS Contract#: 001943 2020 MTO CAT B - Lowe Eng B2302-TO#1 Due West Rd at Antioch Rd ARC#: GDOT PI#: CID#: Con Trans#: Constructability	DUE WEST RD AT ANTIOCH RD From: To: Scope: Intersection improvements may include, but are not limited to, signalization, roundabout construction, roadway realignment (vertical and/or horizontal), raised median construction, addition of turn lanes, pedestrian improvements, and striping modifications	01 Elijah Slaughter 2025/09/12 2025/10/09	Comment 1: Plans submitted for Adv./Let., 2025/09/02, ES , Comment 2: LOWE working to submit the conformed plans after the water plans are revised and AT&T has confirmed the work necessary for the relocation., 2025/07/09, ES , Comment 3: Constructability Review on 6/11., 2025/06/04, ES ,	Prelim Parcel Ct: 12 Parcel Ct: 11 Parcel Possessed: 4 Option Signed: 4 ROW Plans:2025/04/01 ROW Completion Schedule: 2025/10/09 Util 1st Submittal: 2023/06/23 Util 2nd Submittal: 2024/08/26 UTL:6 of 6
B2583 TRANSPORTATION MANAGEMENT CENTER UPGRADE	Category: TRANSPORTATION TECHNOLOGY Contract#: 002239 Transportation Management Center (TMC) Upgrade B2583 ARC#: GDOT PI#: 0019687 CID#: Con Trans#: Final	TRANSPORTATION MANAGEMENT CENTER UPGRADE From: To: Scope: Engineering design services for TMC upgrades including upgrade and expansion of the video wall system to the latest technology; new video management system to control applications and video content displayed on the video wall.	04 Gene Bachmann 2025/08/29 2025/10/09	Comment 1: RFP, contract, and other related documents are under review by staff and the County Attorney's Office., 2025/08/05, RF , Comment 2: RFP, contract, and other related documents are under review by staff and the County Attorney's Office., 2025/08/05, WK , Comment 3: Industry Form held on 4/15/25. PS&E package was submitted on 4/16/25. Prebid checklist is complete. Bid documents are under legal review., 2025/04/29, RF ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2923 RESURFACING 2026-1 LOCAL ROADS (NORTHWEST) In House	Category: RESURFACING Contract#: 002414 Resurfacing 2026-1 Local Roads Northwest ARC#: GDOT PI#: CID#: Con Trans#: Constructability	RESURFACING 2026-1 LOCAL ROADS (NORTHWEST) From: To: Scope: Resurfacing of local roads throughout the Northwest portion of the County.	01 Wade Kelly 2025/09/12 2025/10/09	Comment 1: Ready to advertise, 2025/08/28, WK , Comment 2: On track to advertise in August; bid docs in progress., 2025/07/07, WK , Comment 3: Final draft list of roads completed; quantities for contract in progress., 2025/06/03, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2931 RESURFACING 2026 COUNTYWIDE MICRO SURFACING In House	Category: RESURFACING Contract#: 002467 2026 Resurfacing Countywide Micro Surfacing ARC#: GDOT PI#: CID#: Con Trans#: Negotiation/Award	RESURFACING 2026 COUNTYWIDE MICRO SURFACING From: To: Scope: Micro surfacing pilot project	01, 02, 03, 04 Gabriel Colon Vega 2025/09/12 2025/10/09		Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2313 HOLLY SPRINGS RD AT SANDY PLAINS RD	Category: OPERATIONAL & SAFETY IMPROVEMENTS Contract#: 002049 Holly Springs Corridor Improvements - B2303 ARC#: GDOT PI#: CID#: Con Trans#: Final	HOLLY SPRINGS RD AT SANDY PLAINS RD From: To: Scope: Corridor Operational and Safety Improvement project	03 Karyn Matthews 2025/09/26 2025/10/23	Comment 1: FFPR/constructability 8/13. Final plans due from consultant first week of September., 2025/09/02, KM , Comment 2: Awaiting AT&T-D testhole data, 2025/08/04, DMU, Comment 3: Pushing plan review out 3 weeks to continue utility coordination on the corner., 2025/07/09, KM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/06/05 ROW Completion Schedule: 2025/09/25 Util 1st Submittal: 2024/11/27 Util 2nd Submittal: 2025/05/15 UTL:8 of 8
B2754 POWERS FERRY RD TRANSIT ADA IMPROVEMENTS In House	Category: SIDEWALKS Contract#: 002400 Powers Ferry Road Transit ADA Improvements - B2754 ARC#: CO-476 GDOT PI#: 0017984 CID#: Con Trans#: Final	POWERS FERRY RD TRANSIT ADA IMPROVEMENTS From: To: Scope: ADA Improvements	02, 03 Elijah Slaughter 2025/09/26 2025/10/23	Comment 1: Plans complete. Cost estimate submitted to begin let/adv., 2025/07/09, ES , Comment 2: Working to complete the first draft set of the plans for all corridors on this project., 2025/03/04, ES , Comment 3: 4 out the 6 corridors on this project have filed work completed and plan sheets setup in the database., 2025/02/05, ES ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
September 03, 2025 2:21:56PM Page 2 of 16					

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2924 RESURFACING 2026-2 LOCAL ROADS (NORTHEAST) In House	Category: RESURFACING Contract#: 002415 Resurfacing 2026-2 Local Roads Northeast ARC#: GDOT PI#: CID#: Con Trans#: Constructability	RESURFACING 2026-2 LOCAL ROADS (NORTHEAST) From: To: Scope: Resurfacing of local roads throughout the Northeast portion of the County.	03 Wade Kelly 2025/09/26 2025/10/23	Comment 1: On track to advertise in September; bid docs in progress., 2025/07/07, WK , Comment 2: Final draft list of roads completed; quantities for contract in progress., 2025/06/03, WK , Comment 3: Street list evaluations continue; final proposed list expected by mid June., 2025/04/30, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2308 EAST-WEST CONN AT FONTAINE RD / COOPER LAKE RD	Category: OPERATIONAL & SAFETY IMPROVEMENTS Contract#: 002048 2022 MTO CAT B - Lowe TO#01 - East West Connector Corridor Improvements - B2308 ARC#: GDOT PI#: CID#: Con Trans#: Final	EAST-WEST CONN AT FONTAINE RD / COOPER LAKE RD From: To: Scope: This project consists of safety improvements on the East-West Connector at the intersections of Fontaine Road and Cooper Lake Road. The safety improvements will include extension of the westbound left-turn lanes at both intersections.	04 Jenny Lee 2025/10/17 2025/11/13	Comment 1: The final construction plan approved on 8/25 the project should be advertised in late September or early October., 2025/09/03, JLE, Comment 2: Held the PFPR mtg on 6/16 Final Plan due on 7/25. Plan to let in October 2025, 2025/07/09, JLE, Comment 3: 90% PFPR meeting is scheduled on 6/18 Combined utility Plan submitted., 2025/06/03, JLE,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: 2025/06/02 Util 2nd Submittal: 2025/06/02 UTL:8 of 8
B2925 RESURFACING 2026-3 LOCAL ROADS (SOUTH) In House	Category: RESURFACING Contract#: 002416 Resurfacing 2026-3 Local Roads South ARC#: GDOT PI#: CID#: Con Trans#: Constructability	RESURFACING 2026-3 LOCAL ROADS (SOUTH) From: To: Scope: Resurfacing of local roads throughout the Southern portion of the County.	02, 04 Wade Kelly 2025/10/17 2025/11/13	Comment 1: On track to advertise in September; bid docs in progress., 2025/07/07, WK , Comment 2: Final draft list of roads completed; quantities for contract in progress., 2025/06/03, WK , Comment 3: Preliminary street list has been developed; Field verification of conditions in progress., 2025/01/31, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
POWERS FERRY RD INTERSTATE NORTH PKWY BRIDGES OVER CHATTAHOOCHEE RIVER	Category: ARPA PROJECT Contract#: 002455 Powers Ferry Road Restriping - AR15 ARC#: GDOT PI#: CID#: Con Trans#: Negotiation/Award	POWERS FERRY RD INTERSTATE NORTH PKWY BRIDGES OVER CHATTAHOOCHEE RIVER From: To: Scope: County led effort to add bike lanes to Powers Ferry Road when the GDOT project for the maintenance of Powers Ferry Road and Interstate North Parkway Bridge over Chattahoochee River is let. County local match of 50% of the maintenance costs to be funded wit	02 Karyn Matthews 2025/10/24 2025/11/20	Comment 1: GDOT let project will conduct maintenance on Powers Ferry and Interstate North bridges. To be let in August 2025. Cobb will contribute 50% of total cost. In addition, Cobb will stripe the Powers Ferry bridge and adjacent roadway to accommodate bike lanes and RRFB while bridge is closed for maintenance., 2025/08/07, KM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2441 BARRETT PKWY AT BURNT HICKORY RD In House	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002343 Barrett Parkway and Burnt Hickory Road - 2024 LMIG Supplement ARC#: GDOT PI#: CID#: Con Trans#: Prelim	BARRETT PKWY AT BURNT HICKORY RD From: To: Scope: Operational and safety intersection improvement project at Barrett Parkway and Burnt Hickory Road	01 Jenny Lee 2025/10/24 2025/11/20	Comment 1: Had a maintenance crew cleaned the manhole to get inverts and design the drainage worked on design change to minimize the ROW impact- driveways and ITS Hope to get the combined utility submittal by 3rd week of September., 2025/09/03, JLE, Comment 2: Waiting on the combined utility submittal by 8/14., 2025/08/04, JLE, Comment 3: 90% survey completed Prelim design began Next: PFPR on 8/28, 2025/07/09, JLE,	Prelim Parcel Ct: 2 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2025/11/20 Util 1st Submittal: Util 2nd Submittal: UTL: of
B2753 AUSTELL RD /ATLANTA RD TRANSIT ADA IMPROVEMENTS In House	Category: SIDEWALKS Contract#: 002393 Austell Road / Atlanta Road Transit ADA Improvements ARC#: CO-476 GDOT PI#: 0017984 CID#: Con Trans#: Prelim	AUSTELL RD /ATLANTA RD TRANSIT ADA IMPROVEMENTS From: To: Scope: Austell Road/Atlanta Road Transit ADA Improvements.	02, 04 Elijah Slaughter 2025/10/24 2025/11/20	Comment 1: Field work completed., 2025/04/28, ES ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2311 CANTON RD AT LAKE DR/OLD NOONDAY SCHOOL HOUSE RD	Category: INTERSECTIONS Contract#: 002178 Canton Road at Lake Drive/Old Noonday School House Road ARC#: GDOT PI#: CID#: Con Trans#: Final	CANTON RD AT LAKE DR/OLD NOONDAY SCHOOL HOUSE RD From: To: Scope: Part of Canton Road Corridor improvements - safety and operational improvements at the intersection of Canton Road and Lake Drive/Old Noonday School House Road to include new traffic signa, turn lanes, and pedestrian improvements	03 Karyn Matthews 2025/11/14 2025/12/11	Comment 1: Patriot Rail has concerns about our signal timing. Anticipate CST agreement to cost \$500k., 2025/09/02, KM , Comment 2: Patriot Rail comments awaiting Signal Interconnect Agreement under review by Railroad Legal Office., 2025/04/29, KM , Comment 3: Patriot Rail agreement executed - awaiting response from RR., 2025/04/01, KM ,	Prelim Parcel Ct: 8 Parcel Ct: 8 Parcel Possessed: 4 Option Signed: 7 ROW Plans:2024/06/20 ROW Completion Schedule: 2025/09/30 Util 1st Submittal: 2023/09/27 Util 2nd Submittal: 2024/06/03 UTL:7 of 7
B2926 RESURFACING 2026-4 COUNTYWIDE THOROUGHFARES (LMIG) In House	Category: RESURFACING Contract#: 002417 Resurfacing 2026-4 Countywide Thoroughfares ARC#: GDOT PI#: CID#: Con Trans#: Constructability	RESURFACING 2026-4 COUNTYWIDE THOROUGHFARES (LMIG) From: To: Scope: Resurfacing of thoroughfares throughout the County.	01, 02, 03, 04 Wade Kelly 2025/11/14 2025/12/11	Comment 1: On track to advertise in October; bid docs in progress., 2025/07/07, WK , Comment 2: Final draft list of roads completed; quantities for contract in progress., 2025/06/03, WK , Comment 3: Street list evaluations continue; final proposed list expected by mid June., 2025/04/30, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2314 HOLLY SPRINGS RD AT DAVIS RD	Category: OPERATIONAL & SAFETY IMPROVEMENTS Contract#: 002049 Holly Springs Corridor Improvements - B2303 ARC#: GDOT PI#: CID#: Con Trans#: Final	HOLLY SPRINGS RD AT DAVIS RD From: To: Scope: Corridor Operational and Safety Improvement project	03 Karyn Matthews 2026/01/16 2026/02/12	Comment 1: AT&T-Wireless (small cell) pole not in conflict, 2025/09/02, DMU, Comment 2: Following up with 4 utilities for Sub2 plans., 2025/07/09, DMU, Comment 3: Revisions to accommodate utilities, will resubmit to the utilities and push FFPR out to Fall., 2025/07/03, KM ,	Prelim Parcel Ct: 3 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/05/19 ROW Completion Schedule: 2026/02/12 Util 1st Submittal: 2025/01/14 Util 2nd Submittal: 2025/05/06 UTL:8 of 8
B2442 LOST MOUNTAIN RD AT AMBERTON DR/HOPETON DR In House	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002345 Lost Mountain Road and Amberton Drive/Hopeton Drive - 2024 LMIG Supplement ARC#: GDOT PI#: CID#: Con Trans#: Final	LOST MOUNTAIN RD AT AMBERTON DR/HOPETON DR From: To: Scope: Operational and safety intersection improvements at Lost Mountain Road and Amberton Drive/Hopeton Drive. Kingsbury Dr and Oakleigh Valley Way	01 Ana Fraundorf 2026/01/16 2026/02/12	Comment 1: Bluebeam session currently open. FFPR 8/12/2025, 2025/07/28, AF , Comment 2: Waiting on utility responses. FFPR meeting schedule for August 12,2025., 2025/07/07, AF , Comment 3: ROW plans approved: 5-1-25. 2nd Utility submittal 5-7-2025, 2025/05/07, AF ,	Prelim Parcel Ct: 10 Parcel Ct: 10 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/05/01 ROW Completion Schedule: 2026/02/12 Util 1st Submittal: 2024/10/04 Util 2nd Submittal: 2025/05/16 UTL:6 of 6
B2717 BURNT HICKORY RD PEDESTRIAN IMPROVEMENTS - RRFB In House	Category: SIDEWALKS Contract#: 002445 Burnt Hickory Road Pedestrian Improvements - RRFB ARC#: GDOT PI#: CID#: Con Trans#: Prelim	BURNT HICKORY RD PEDESTRIAN IMPROVEMENTS - RRFB From: To: Scope: Design for the installation of Rectangular Rapid flashing Beacons (RRFB) on Burnt Hickory Road.	01 Jane Stricklin 2026/01/16 2026/02/12	Comment 1: Construction to be completed by MUP. No ROW anticipated. Meetings being held internally to finalize design. Will have to meet with HOA., 2025/08/05, RF ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2744 CHURCH RD SIDEWALK In House	Category: SIDEWALKS Contract#: 002369 Church Road Sidewalk ARC#: GDOT PI#: CID#: Con Trans#: Prelim	CHURCH RD SIDEWALK From: Old Concord Rd To: South Cobb Dr Scope: Sidewalk construction in front of 511 Church Road SE between Old Concord Road and South Cobb Drive. Length of sidewalk gap is approximately 300 lf.	04 Scott Mann 2026/01/16 2026/02/12	Comment 1: Smyrna to relocate water main. Prelim plans completion antcp 11/4/25. SFM 9/3/25, 2025/08/06, SM , Comment 2: GM contacted Smyrna Water 7/31, awaiting response, 2025/08/04, DMU, Comment 3: Schedule being being coordinated with Kim, but coordination with Smyrna water is needed antcp LET late 2025 7/9/25, 2025/06/04, SM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/04/30 Util 1st Submittal: Util 2nd Submittal: UTL:0 of 7

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2716 PINE MOUNTAIN CIR PEDESTRIAN IMPROVEMENTS - RRFB In House	Category: SIDEWALKS Contract#: 002444 Pine Mountain Circle Pedestrian Improvements - RRFB ARC#: GDOT PI#: CID#: Con Trans#: Prelim	PINE MOUNTAIN CIR PEDESTRIAN IMPROVEMENTS - RRFB From: To: Scope: Design for the installation of Rectangular Rapid Flashing Beacons (RRFB) at the intersection of Pine Mountain Circle and Kennesaw Due West Road.	01 Jane Stricklin 2026/01/30 2026/02/26	Comment 1: Planning to issue as MUP. No ROW anticipated. Under Design and Review. Also, will coordinate utilities with Pre-construction team., 2025/08/05, RF ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2437 JOHNSON FERRY RD AT SHALLOWFORD RD INTERSECTION IMPROVEMENTS	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002150 2022 MTO CAT B- Kimley-HornTO#1 - B2437 Johnson Ferry Road at Shallowford Road Intersection Improvements ARC#: GDOT PI#: 0020001 CID#: Con Trans#: Prelim	JOHNSON FERRY RD AT SHALLOWFORD RD INTERSECTION IMPROVEMENTS From: To: Scope: FY23 Federal Earmark funding. Intersection Improvements	02, 03 Karyn Matthews 2026/03/27 2026/04/23	Comment 1: Industry forum scheduled for 9/30, 2025/09/02, KM , Comment 2: Utilities Sub2 due 8/22/25, 2025/08/04, DMU, Comment 3: Req'd URAs: CCMWA, GPC, GTC, Encroachment Agmts: CCMWA, GPC, GTC, 2025/04/30, KM ,	Prelim Parcel Ct: 3 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/09/08 Util 1st Submittal: 2024/05/22 Util 2nd Submittal: 2025/06/19 UTL:1 of 8
B2447 VETERANS MEMORIAL HWY AT BURRUS RD In House	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002355 Veterans Memorial Highway and Burrus Road - 2024 LMIG Supplement ARC#: GDOT PI#: CID#: Con Trans#: Concept	VETERANS MEMORIAL HWY AT BURRUS RD From: To: Scope: Operational and safety intersection improvement project at Veterans Memorial Highway and Burrus Road to include the addition of right turn lanes	04 Elijah Slaughter 2026/04/24 2026/05/21	Comment 1: Waiting for additional survey and working on revising the schedule, 2025/08/06, ES , Comment 2: GM followed up w AT&T-D, 2025/08/04, DMU, Comment 3: Additional survey required to complete the PFPR plans., 2025/06/04, ES ,	Prelim Parcel Ct: 3 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/04/08 Util 1st Submittal: 2025/04/25 Util 2nd Submittal: UTL:5 of 6
September 03, 2025 2:21:56PM Page 6 of 16					

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
TR543 VILLA RICA ROAD AT IRWIN RD	Category: PUBLIC FACILITY PROJECT Contract#: 002410 2022 MTO CAT B - Kimley-Horn - TO#02 - Villa Rica Road at Irwin Road - TR543 ARC#: GDOT PI#: CID#: Con Trans#: <u>Concept</u>	VILLA RICA ROAD AT IRWIN RD From: To: Scope: Safety and operational improvements at the intersection of Villa Rica Road at Irwin Road.	01 Elijah Slaughter 2026/04/24 2026/05/21	Comment 1: Cobb will meet with Kimley Horn next week 9/9 to discuss the in-service review of the existing roundabout at West Sandtown. PIOH will also be scheduled during this meeting., 2025/09/03, ES , Comment 2: Met with KH to discuss the new Alternative 5. Will meet with the Triton Homes attorney on 8/7. KH will also be providing a review of the existing roundabout at West Sandtown Rd end of August. PIOH to be scheduled either November or December of this year., 2025/08/06, ES , Comment 3: KH has been directed to look at another roundabout alternative. The findings from the alternative will be submitted at the end of July and the in-service review for the existing roundabout at West Sandtown will be submitted in August., 2025/07/09, ES ,	Prelim Parcel Ct: 7 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/05/01 Util 1st Submittal: 2025/04/08 Util 2nd Submittal: UTL:5 of 5
B2102 COLLINS RD OVER LITTLE ALLATOONA CREEK	Category: BRIDGES & CULVERTS Contract#: 002046 2022 MTO CAT B - BCC Engineering TO#01 Collins Road over Little Allatoona Creek/ B2102 ARC#: GDOT PI#: CID#: Con Trans#: <u>Prelim</u>	COLLINS RD OVER LITTLE ALLATOONA CREEK From: To: Scope: Bridge replacement project	01 Scott Mann 2026/05/15 2026/06/11	Comment 1: Slightly Behind Schedule due to redesign PFPR held 2/18/25. Coord complete with developer project will let once subdivision cst complete. SFM 9/3/25, 2025/08/06, SM , Comment 2: Slightly Behind Schedule PFPR held 2/18/25. Project is moving forward. Redesign is needed to add additional sidewalk to the bridge. Coord complete with developer project will let once subdivision cst complete 7/9/25, 2025/06/04, SM , Comment 3: Slightly Behind Schedule PFPR held 2/18/25. Project is moving forward. Redesign is needed to add additional sidewalk to the bridge. 4/29/25, 2025/04/29, SM ,	Prelim Parcel Ct: 4 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/06/11 Util 1st Submittal: 2024/11/10 Util 2nd Submittal: UTL:5 of 5
B2448 FLORENCE RD AT HIRAM RD/GAYDON RD <u>In House</u>	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002357 Florence Road and Hiram Road/Gaydon Road - B2448 ARC#: GDOT PI#: CID#: Con Trans#: <u>Final</u>	FLORENCE RD AT HIRAM RD/GAYDON RD From: To: Scope: Operational and safety intersection improvement project at Florence Road and Hiram Road/Gaydon Road	04 Elijah Slaughter 2026/05/15 2026/06/11	Comment 1: Final plans to be submitted following the completion of the 2nd submission., 2025/09/03, ES , Comment 2: Sub2 due 10/10/25. URA required for replacement easement, 2025/09/02, DMU, Comment 3: R/W plans approved 6/17. Met with Austell Gas on site to discuss the proposed ditch impacting their facilities., 2025/07/09, ES ,	Prelim Parcel Ct: 6 Parcel Ct: 6 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/06/17 ROW Completion Schedule: 2026/06/17 Util 1st Submittal: 2024/10/04 Util 2nd Submittal: 2025/08/18 UTL:7 of 7

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
X2314 SHILOH RD AT ROYAL DR APARTMENT DR In House	Category: INTERSECTIONS Contract#: 001554 2020 MTO CAT B - Wood X2314-TO#1 Shiloh Rd at Royal Drive ARC#: GDOT PI#: CID#: Con Trans#: Final	SHILOH RD AT ROYAL DR APARTMENT DR From: Shiloh Rd at Royal Drive To: Shiloh Rd at Royal Drive Scope: Preliminary engineering design of intersection improvements on Shiloh Road at Royal Drive/Apartment Drive	01 Elijah Slaughter 2026/05/15 2026/06/11	Comment 1: Atkins to submit scope and fee to complete project. 2nd submission plans submitted on 8/4, 2025/08/06, ES , Comment 2: Plans have been revised and sub2 plans will be submitted in coming week., 2025/07/09, ES , Comment 3: Met with Kim and Matt Spencer and reviewed the last submittal. There will be R/W, 2nd UTL submission at once and then Constructability will follow., 2025/06/04, ES ,	Prelim Parcel Ct: 4 Parcel Ct: 2 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/07/17 ROW Completion Schedule: 2026/06/11 Util 1st Submittal: 2023/07/19 Util 2nd Submittal: 2025/08/04 UTL:0 of 6
B2743 E CALLAWAY RD SIDEWALK	Category: SIDEWALKS Contract#: 002370 2022 MTO CAT B - Barge Design - TO#2 - East Callaway Road Sidewalk B2743 ARC#: GDOT PI#: CID#: Con Trans#: Final	E CALLAWAY RD SIDEWALK From: Hicks Rd To: Austell Rd Scope: Sidewalk construction between Hicks Road and Austell Road. Length of project is approximately 1,700 lf (0.32 miles).	04 Elijah Slaughter 2026/06/12 2026/07/09	Comment 1: FFPR plans to be submitted on 9/17. Wrapping up the 2nd submission plans., 2025/09/03, ES , Comment 2: Working on 1st R/W revision for Parcel 7., 2025/08/06, ES , Comment 3: Utilities Sub2 due 8/22, 2025/08/04, DMU,	Prelim Parcel Ct: 9 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/05/29 ROW Completion Schedule: 2026/07/09 Util 1st Submittal: 2025/01/07 Util 2nd Submittal: 2025/07/08 UTL:0 of 5
B2713 HAMILTON RD SIDEWALK (SOUTH) In House	Category: SIDEWALKS Contract#: 002146 Hamilton Road Sidewalk (South) B2713 ARC#: GDOT PI#: CID#: Con Trans#: Prelim	HAMILTON RD SIDEWALK (SOUTH) From: Aviemore Dr To: Kennesaw Due West Rd Scope: Sidewalk project to fill in the gap along the West side of the road.	01 Elijah Slaughter 2026/07/31 2026/08/27	Comment 1: PFPR will be held with Construction team only in the field., 2025/09/03, ES , Comment 2: 1st UTL submission submitted on 7/18/25., 2025/08/06, ES , Comment 3: Kim will submit the 1st UTL submission in June., 2025/06/04, ES ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/05/21 Util 1st Submittal: 2025/07/18 Util 2nd Submittal: UTL:4 of 5
B2742 SCHAFFER RD SIDEWALK, PHASE 2	Category: SIDEWALKS Contract#: 002371 2022 MTO CAT B RS&H TO#02 - Schaffer Road Sidewalk, Phase 2 B2742 ARC#: GDOT PI#: CID#: Con Trans#: Prelim	SCHAFFER RD SIDEWALK, PHASE 2 From: 554 Schaffer Rd To: Favor Rd Scope: Sidewalk construction between The Center for Children & Young Adults and Favor Road. Length of project is approximately 0.3 miles	02 Ana Fraundorf 2026/07/31 2026/08/27	Comment 1: Subconsultant (SEI) is doing the additional Survey. PFPR submittal 8/11/25, 2025/06/25, AF , Comment 2: field meeting with consultants to discuss drainage, May 21, 2025., 2025/05/20, AF , Comment 3: 1st utility submittal. 4-28-25, 2025/04/28, AF ,	Prelim Parcel Ct: 9 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/08/27 Util 1st Submittal: 2025/04/29 Util 2nd Submittal: UTL:7 of 7

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2454 BARRETT PKWY Corridor Traffic Signal Improvements (Villa Rica Rd to Ridenour Blvd)	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002450 Barrett Parkway Corridor Traffic Signal Improvements ARC#: CO-511 GDOT PI#: 0021201 CID#: Con Trans#: RFP Selection	BARRETT PKWY Corridor Traffic Signal Improvements (Villa Rica Rd to Ridenour Blvd) From: Villa Rica Rd To: Ridenour Blvd Scope: Design for rebuilding eight (8) traffic signals adding the latest technology along Ernest Barrett Parkway from Villa Rica Road to Ridenour Boulevard.	03 Ana Fraundorf 2026/08/14 2026/09/10		Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2456 BLAIR BRIDGE RD AT OAK RIDGE RD / RIVERSIDE PKWY In House	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002443 Blair Bridge Road at Oak Ridge Rd/ Riverside PkwY Traffic Signal ARC#: GDOT PI#: CID#: Con Trans#: Concept	BLAIR BRIDGE RD AT OAK RIDGE RD / RIVERSIDE PKWY From: To: Scope: Design for addition of a traffic signal on Blair Bridge Road at Oak Ridge Road/Riverside Parkway. Project is part of the 2025 LMIG Supplemental projects.	04 Jane Stricklin 2026/08/28 2026/09/24	Comment 1: Design is being completed by the TE team. Survey is in progress. Will discuss possibility of combined utility submission upon receiving survey., 2025/08/05, RF ,	Prelim Parcel Ct: 2 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/09/14 Util 1st Submittal: Util 2nd Submittal: UTL: of
B2446 TRICKUM RD AT EULA DR/ROCKY MOUNTAIN RD	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002353 2022 MTO CAT B - NV5 TO#2 Trickum Road and Eula Drive/Rocky Mountain Road B2446 - 2024 LMIG Supplement ARC#: GDOT PI#: CID#: Con Trans#: Concept	TRICKUM RD AT EULA DR/ROCKY MOUNTAIN RD From: To: Scope: Operational and safety intersection improvements at Trickum Road and Eula Drive/Rocky Mountain Road to install a 84' roundabout.	03 Jenny Lee 2026/09/25 2026/10/22	Comment 1: NTP was given on 7/31/2025. Schedules will be updated after 8/12., 2025/08/04, JLE, Comment 2: Contract was approved- waiting on the insurance Survey is supposed to begin on 7/1- behind the schedule. Letting schedule change request to June 2027., 2025/07/09, JLE, Comment 3: The agenda item for the scope and fee was approved on 5/27. Kickoff mtg to be scheduled., 2025/06/03, JLE,	Prelim Parcel Ct: 4 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/10/22 Util 1st Submittal: Util 2nd Submittal: UTL: of
TR519 CUMBERLAND MULTIMODAL (SWEEP), SEGMENT C	Category: CUMBERLAND AREA CID Contract#: 001779 TR519 CSA Cumberland Multimodal, Segment C ARC#: GDOT PI#: 0017806 CID#: Con Trans#: Prelim	CUMBERLAND MULTIMODAL (SWEEP), SEGMENT C From: Galleria Drive To: Akers Mill Road Scope: Segment C of Multimodal project from Galleria Drive to Akers Mill Road	02 Scott Mann 2026/09/25 2026/10/22	Comment 1: On schedule PFPR held 12/10/24 ROW plans appvd ROW ack underway - SM 9/3/25, 2025/08/06, SM , Comment 2: Utilities Sub2 due 9/5/25, 2025/08/04, DMU, Comment 3: On schedule PFPR held 12/10/24 ROW plans appvd ROW ack underway - SM 7/9/25, 2025/06/04, SM ,	Prelim Parcel Ct: 4 Parcel Ct: 7 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/06/02 ROW Completion Schedule: 2026/10/22 Util 1st Submittal: 2024/03/05 Util 2nd Submittal: 2025/07/18 UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2305 CHURCH RD /PLANT ATKINSON RD AT N CHURCH LN	Category: OPERATIONAL & SAFETY IMPROVEMENTS Contract#: 002030 2022 MTO CAT B - Gresham Smith TO#1 - Church Road/Plant Atkinson Road and North Church Lane - B2305 ARC#: GDOT PI#: CID#: Con Trans#: Prelim	CHURCH RD /PLANT ATKINSON RD AT N CHURCH LN From: To: Scope: Operational and safety improvements at the intersection of Church Road/Plant Atkinson Road and North Church Lane. Sidewalk extension from White Oak St. to North Church Ln. The overall length of sidewalk addition is approximately 1400-ft or 0.27 miles	02 Ana Fraundorf 2026/11/13 2026/12/10	Comment 1: AGL field mtg 8/25: GSP to make minor modifications to design around AGL easement w reg station. 2nd follow up w 4 utilities., 2025/09/02, DMU, Comment 2: PFPR 9-11-25, 2025/08/18, AF , Comment 3: Quality Control plan review July 18-August 1st. PFPR submittal Mid August., 2025/07/28, AF ,	Prelim Parcel Ct: 10 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/10/12 Util 1st Submittal: 2025/03/31 Util 2nd Submittal: UTL:9 of 13
TR535 COBB PKWY Ped Bridge at Battery Ave - Sweep Bridge North	Category: PUBLIC FACILITY PROJECT Contract#: 002151 Cobb Pkwy Ped Bridge near Battery Ave - Sweep Bridge North ARC#: GDOT PI#: 0019885 CID#: Con Trans#: Concept	COBB PKWY Ped Bridge at Battery Ave - Sweep Bridge North From: To: Scope: FY23 Federal Earmark funding. Cobb Parkway Pedestrian Bridge	02 Scott Mann 2026/11/20 2026/12/17	Comment 1: NTP 11/7/2024 GDOT is reviewing the proposed 8 mth shift - SM 9/3/25, 2025/08/06, SM , Comment 2: Utilities Sub1 due 8/29/25, 2025/08/04, DMU, Comment 3: NTP 11/7/2024 GDOT schedule needs to be adjusted working with project tram and CID on actual dates - SM 7/9/25, 2025/06/04, SM ,	Prelim Parcel Ct: 6 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2028/05/08 Util 1st Submittal: 2025/07/21 Util 2nd Submittal: UTL:0 of 17
B2745 KING SPRINGS RD SIDEWALK	Category: SIDEWALKS Contract#: 002397 2022 MTO CAT B - BCC TO#02 - King Springs Road Sidewalk - B2745 ARC#: GDOT PI#: CID#: Con Trans#: Concept	KING SPRINGS RD SIDEWALK From: To: Scope: King Springs Road Sidewalk project.	04 Scott Mann 2026/12/18 2027/01/14	Comment 1: Antcp survey to be complete any day now. SFM 9/3/25, 2025/04/30, SM , Comment 2: BOC appvd contract 2/25/25 awaiting signed versions from Consultant - SM 4/2/25, 2025/04/02, SM , Comment 3: Scoping underway, antcp appvl in Feb council meeting. Received draft documents from the Consultant on 2/5/25, 2025/02/05, SM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2027/02/17 Util 1st Submittal: Util 2nd Submittal: UTL: of
September 03, 2025 2:21:56PM Page 10 of 16					

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
X2609 OLD 41 HWY	Category: ROADWAYS Contract#: 001436 Old 41 Hwy - Phase 2 ARC#: GDOT PI#: 0016410 CID#: Con Trans#: 18-T8000-0007 Final	Old 41 Highway - Phase 2 From: KENNESAW AVE To: STILESBORO RD Scope: Phase 2 includes survey, permitting, preliminary, final engineering services, and right-of-way acquisition	01 Jenny Lee 2027/04/16 2027/05/13	Comment 1: PCRF was approved on 8/14 / GTIB extension was filed to SRTA on 9/2 PHOH is on 9/29 Let date changed to January 2028., 2025/09/03, JLE, Comment 2: Still waiting on GDOT's PCRF Concurrence to update the schedules PHOH is planned to be hold in mid-September. Still waiting on GDOT's final letter. Submitted Annual cost estimates for ROW and Utility to GDOT., 2025/08/04, JLE, Comment 3: EA, 4f and NPS bike rule approved PHOH plan and materials approved - in late August or early September Next task: ROW Plan submittal, 2025/07/09, JLE,	Prelim Parcel Ct: 7 Parcel Ct: 7 Parcel Possessed: 2 Option Signed: 1 ROW Plans: ROW Completion Schedule: 2028/01/17 Util 1st Submittal: 2024/05/09 Util 2nd Submittal: UTL: of
TR525 NOONDAY CREEK TRAIL over Cobb Pkwy pedestrian bridge	Category: PEDESTRIAN PROJECTS Contract#: 002061 Noonday Creek Trail at SR 3 and Noonday Creek - Pedestrian Bridge - TR525 ARC#: CO-481 GDOT PI#: 0017989 CID#: Con Trans#: Prelim	NOONDAY CREEK TRAIL over Cobb Pkwy pedestrian bridge From: To: Scope: Noonday Creek Trail pedestrian bridge crossing over Cobb Parkway/US 41. Project is to be federally funded through construction phase with local match funding provided by the Town Center CID.	01 Scott Mann 2027/04/30 2027/05/27	Comment 1: On schedule PFPR held 5/29/25 ROW plans sub to CC 7/25/25 - SM 9/3/25, 2025/08/06, SM , Comment 2: On schedule PFPR held 5/29/25 - SM 7/9/25, 2025/06/04, SM , Comment 3: On schedule PFPR scheduled for 5/29/25 - SM 4/29/25, 2025/04/29, SM ,	Prelim Parcel Ct: 6 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2026/12/23 Util 1st Submittal: 2024/07/23 Util 2nd Submittal: UTL:8 of 8
B2436 COBB PKWY (SR 3/US 41) AT BLACK ACRE TRL/THIRD ARMY RD INTERSECTION REALIGNMENT	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002149 Cobb Parkway (SR3/US41) at Black Acre Trail/Third Army Road Intersection Realignment - B2436 ARC#: GDOT PI#: 0019887 CID#: Con Trans#: Concept	COBB PKWY (SR 3/US 41) AT BLACK ACRE TRL/THIRD ARMY RD INTERSECTION REALIGNMENT From: To: Scope: FY23 Federal Earmark funding. Intersection Realignment	01 Elijah Slaughter 2027/05/28 2027/06/24	Comment 1: Working on PCRF. PIOH scheduled for early November. Concept V2 still under review by GDOT. Cobb planning working on funding with the new alignment., 2025/09/03, ES , Comment 2: met w CCMWA 8/27 to discuss/coordinate new 36" main along Third Army Rd, to be installed early 2026, 2025/09/02, DMU, Comment 3: PIOH scheduled for November. Working on PCRF., 2025/08/06, ES ,	Prelim Parcel Ct: 14 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
September 03, 2025 2:21:56PM Page 11 of 16					

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
X2305 DALLAS HWY AT LOST MOUNTAIN RD MARS HILL RD	Category: INTERSECTIONS Contract#: 001761 X2305 Dallas Hwy at Lost Mountain Rd/Mars Hill Rd CSA ARC#: GDOT PI#: 0017983 CID#: Con Trans#: 17-T8000-0328 Final	DALLAS HWY AT LOST MOUNTAIN RD MARS HILL RD From: Corner Road To: Pindos Pass Scope: 2nd contract with KH for project, original contract CCDOT 000961.	01 Jenny Lee 2027/05/28 2027/06/24	Comment 1: SA #1 NTP was given on 8/4 Utility relocation coordination working on ROW Revision, 2025/09/03, JLE, Comment 2: The PCRF was approved, but I've requested P6 schedules to GDOT. The updated LET date is June 2027. Utility Coordination meetings held for relocations and encroachment permits.- 2nd Utility Submittal: Waiting on the plan changes GDOT Reimbursable Agreement is scheduled to go to BOC on 8/26., 2025/08/01, JLE, Comment 3: ROW funding authorized PCRF was approved Property owners meeting is scheduled on 7/16 from 5-7pm at CCDOT. Letting schedule revised to June 2027., 2025/07/09, JLE,	Prelim Parcel Ct: 29 Parcel Ct: 19 Parcel Possessed: 0 Option Signed: 0 ROW Plans:2025/03/25 ROW Completion Schedule: 2027/06/01 Util 1st Submittal: 2023/12/12 Util 2nd Submittal: UTL:13 of 13
B2455 NOONDAY CREEK TRAIL EXTENSION	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002438 Noonday Creek Trail Extension from Bells Ferry Trail to Shallowford Road - B2455 ARC#: CO-509 GDOT PI#: 0021199 CID#: Con Trans#: RFP Selection	NOONDAY CREEK TRAIL EXTENSION From: Bells Ferry Trail To: Shallowford Rd Scope: Project consists of an extension of Noonday Creek Trail from the existing Bells Ferry Trail to Shallowford Road.	01 Scott Mann 2028/01/14 2028/02/10	Comment 1: CFA and PFA needed. Phase I evals underway. GDOT kickoff held 8/6. SFM 8/6/25, 2025/08/06, SM , Comment 2: CFA and PFA needed. Phase I evals underway 7/9/25, 2025/07/09, SM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL: of
B2101 BELLS FERRY RD OVER NOONDAY CREEK	Category: BRIDGES & CULVERTS Contract#: 002062 Bells Ferry Road over Noonday Creek - B2101 ARC#: GDOT PI#: 0020067 CID#: Con Trans#: Prelim	BELLS FERRY RD OVER NOONDAY CREEK From: Lloyd Drive To: Cotton Wood Drive Scope: Project consists of a bridge replacement on Bells Ferry Road over Noonday Creek. The engineering scope of services will include preliminary engineering and design services throughout construction of the project.	02, 03 Scott Mann 2028/09/15 2028/10/12	Comment 1: On Schedule CR appvd antcp PFPR fall-2025 SM 9/3/25, 2025/08/06, SM , Comment 2: On Schedule CR appvd antcp PFPR fall-2025 SM 7/9/25, 2025/04/02, SM , Comment 3: Concept Report Routing for approvals., 2024/11/05, KM ,	Prelim Parcel Ct: 11 Parcel Ct: 11 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2028/03/24 Util 1st Submittal: 2025/04/29 Util 2nd Submittal: UTL:5 of 6
B2432 CHATTAHOOCHEE RIVER TRAIL PILOT, PHASE 2	Category: CAPITAL/FACILITY IMPROVEMENTS Contract#: 002054 Chattahoochee River Trail Pilot, Phase 2 B2432 ARC#: CO-493 GDOT PI#: 0019617 CID#: Con Trans#: Concept	CHATTAHOOCHEE RIVER TRAIL PILOT, PHASE 2 From: Mableton Pkwy To: Nickajack Creek Scope: Trail from Mableton Parkway to Nickajack Creek	04 Karyn Matthews 2028/10/13 2028/11/09	Comment 1: CTM held on 6/23/25, 2025/07/09, KM , Comment 2: schedule updated for P6, 2024/03/06, KM , Comment 3: NTP given, survey underway, kickoff meeting to be scheduled with GDOT, 2024/01/30, KM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2028/03/18 Util 1st Submittal: Util 2nd Submittal: UTL: of
September 03, 2025 2:21:56PM					Page 12 of 16

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2450 CUMBERLAND SWEEP, SEGMENT F	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002398 Cumberland Sweep - Segment F B2450 ARC#: GDOT PI#: 0020286 CID#: Con Trans#: Negotiation/Award	CUMBERLAND SWEEP, SEGMENT F From: To: Scope: Segment F of Cumberland Core Loop.	02 Scott Mann 2028/09/28 2028/11/15	Comment 1: PCRF approved. CTM to be held Jan 2026. SFM 9/3/25, 2025/08/06, SM , Comment 2: Behind schedule due to NTP, GDOT is processing a PCRF. 7/9/25, 2025/06/04, SM , Comment 3: Behind schedule due to NTP, GDOT will need to process a PCRF. 4/29/25, 2025/04/29, SM ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2027/01/11 Util 1st Submittal: Util 2nd Submittal: UTL: of
X2706 POWDER SPRINGS RD TRAIL	Category: SIDEWALKS Contract#: 002293 2022 MTO CAT B- AEI TO#2 Powder Springs Road Trail X2706 ARC#: GDOT PI#: 0020108 CID#: Con Trans#: Prelim	POWDER SPRINGS RD TRAIL From: County Services Pkwy To: Cheatham Hill Rd Scope: Powder Springs Road Trail includes construction of a 10-foot wide multi-use trail on the south side of Powder Springs Road.	01, 02 Scott Mann 2028/11/17 2028/12/14	Comment 1: CR appvd PFPR antcp Nov/December 2025 SFM 9/3/25, 2025/08/06, SM , Comment 2: CR appvd PFPR antcp Nov/December 2025 SM 7/9/25, 2025/06/04, SM , Comment 3: At Risk 2nd CR pending appvl awaiting appvl of ICE waiver meeting scheduled with GDOT 5/1/25 to discuss comments from traffic - SM 4/29/25, 2025/04/29, SM ,	Prelim Parcel Ct: 27 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2028/09/25 Util 1st Submittal: 2024/12/04 Util 2nd Submittal: UTL:7 of 7
B2431 BIG SHANTY ROAD WIDENING	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002053 Big Shanty Road Widening ARC#: GDOT PI#: 0019616 CID#: Con Trans#: Concept	BIG SHANTY ROAD WIDENING From: Chastain Meadow pkwy To: Bells Ferry Rd Scope: Roadway widening the stretch of Big Shanty Road from Chastain Meadows Parkway to Bells Ferry Road from the existing 2- lanes to a 4-lanes divided section designed to current standards to meet the needs of the corridor in Cobb County.	02 Jenny Lee 2029/01/12 2029/02/08	Comment 1: CFA, MOA and PFA are fully executed on 8/5 Received the comments on Concept report revision V1 on 8/25., 2025/09/03, JLE, Comment 2: 25-0731 PFA-S and MOA began the signature routing on 7/28 Procurement from GS is due on 8/6 for review., 2025/08/01, JLE, Comment 3: Revised Concept report submitted to GDOT on 7/3 ICE approved on 7/3 supplemental PFA, MOA and CFA are approved Next-Procurement for Prelim & Final, 2025/07/09, JLE,	Prelim Parcel Ct: 25 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2029/02/08 Util 1st Submittal: Util 2nd Submittal: UTL: of
B2435 SOUTH COBB DR (SR 280) TRAFFIC SAFETY IMPROVEMENTS	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002148 South Cobb Drive (SR280) Traffic Safety Improvements - B2435 ARC#: GDOT PI#: 0019890 CID#: Con Trans#: Concept	SOUTH COBB DR (SR 280) TRAFFIC SAFETY IMPROVEMENTS From: Cobb Pkwy (US 41) To: Atlanta Rd Scope: FY23 Federal Earmark funding. Traffic Safety Improvements.	02 Elijah Slaughter 2029/03/16 2029/04/12	Comment 1: Parsons has completed the B/C Ratio for the Fairground Street improvements. Parsons is working to complete the GDOT concept report this month., 2025/09/03, ES , Comment 2: Parsons will move forward and start compiling the concept report for submittal to GDOT., 2025/08/06, ES , Comment 3: Met with Lockheed Martin to schedule the shovel testing behind the gates. Parsons submitted another alternative that extends a third lane past the Atlanta Rd intersection. Meeting to discuss this option., 2025/07/09, ES ,	Prelim Parcel Ct: 24 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2029/04/03 Util 1st Submittal: Util 2nd Submittal: UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2433 CUMBERLAND SWEEP, SEGMENT E (WINDY RIDGE PKWY)	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002055 Cumberland Sweep - Segment E ARC#: GDOT PI#: 0019618 CID#: Con Trans#: Concept	CUMBERLAND SWEEP, SEGMENT E (WINDY RIDGE PKWY) From: To: Scope: Cumberland Multi-Modal Path from Windy Ridge Parkway to Heritage Court	02 Scott Mann 2029/05/18 2029/06/14	Comment 1: On schedule for CR submission antcp CTM DEC/JAN. SFM 9/3/25, 2025/08/06, SM , Comment 2: Project kick off has been held and is underway on schedule for CR sub. SM 7/9/25, 2025/06/04, SM ,	Prelim Parcel Ct: 13 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2029/03/30 Util 1st Submittal: Util 2nd Submittal: UTL: of
B2434 CUMBERLAND SWEEP, SEGMENT D	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002143 Cumberland Sweep - Segment D ARC#: GDOT PI#: 0019780 CID#: Con Trans#: Concept	CUMBERLAND SWEEP, SEGMENT D From: To: Scope: Cumberland Core Loop, Segment D.	02 Scott Mann 2029/05/18 2029/06/14	Comment 1: On schedule for CR submission antcp CTM DEC/JAM. SFM 9/3/25, 2025/08/06, SM , Comment 2: Project kick off has been held and is underway on schedule for CR sub. SM 7/9/25, 2025/06/04, SM ,	Prelim Parcel Ct: 9 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2029/03/30 Util 1st Submittal: Util 2nd Submittal: UTL: of
B2438 GEORGE BUSBEE PKWY CORRIDOR TRAIL	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002395 George Busbee Parkway Corridor Trail B2438 ARC#: GDOT PI#: 0020666 CID#: Con Trans#: Negotiation/Award	GEORGE BUSBEE PKWY CORRIDOR TRAIL From: Chastain Road To: Barrett Pkwy Scope: 2024 Earmark funded project. This project will construct a multi-use trail along George Busbee Parkway from Chastain Road to Barrett Parkway.	02 Jenny Lee 2030/12/06 2030/12/31	Comment 1: PFA and MOA are fully executed on 8/25 Scope and fee are approved and routed for signatures., 2025/09/03, JLE, Comment 2: Advertisement/ Let date needs to be updated with GDOT after the scope and fee has been approved PFA, MOA and CFA are routed for signatures Scope and fee are going to BOC on 8/12., 2025/08/01, JLE, Comment 3: PFA, MOA and CFA are approved Scope and Fee under review- plan to go to BOC on 8/26., 2025/07/09, JLE,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2029/11/27 Util 1st Submittal: Util 2nd Submittal: UTL: of
B2439 AUSTELL POWDER SPRINGS RD TRAIL	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002396 Austell Powder Springs Road Trail Expansion B2439 ARC#: GDOT PI#: 0020664 CID#: Con Trans#: RFP Selection	AUSTELL POWDER SPRINGS RD TRAIL From: Joe Jerkins Blvd To: Silver Comet Trail Scope: 2024 Earmark funded project. The project will implement a multi-use trail along Austell-powder Springs Road between Joe Jerkins Blvd and the Silver Comet Trail.	04 Elijah Slaughter 2030/12/06 2030/12/31	Comment 1: Meeting with BCC next week to request scope and fee., 2025/09/03, ES , Comment 2: BCC selected during the phase 2 process. Agenda item scheduled to be submitted in August., 2025/07/09, ES , Comment 3: Selection Committee Phase 2 end of this month., 2025/06/04, ES ,	Prelim Parcel Ct: 103 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: 2030/12/31 Util 1st Submittal: Util 2nd Submittal: UTL: of

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
B2449 OAKDALE RD COMPLETE STREETS BRIDGE REPLACEMENT	Category: FEDERAL/STATE LOCAL MATCH IMPROVEMENT Contract#: 002394 Oakdale Road Complete Streets Bridge Replacement B2449 ARC#: GDOT PI#: 0020669 CID#: Con Trans#: Negotiation/Award	OAKDALE RD COMPLETE STREETS BRIDGE REPLACEMENT From: To: Scope: 2024 Earmark funded project. This project will replace the existing bridge on Buckner Road over the Norfolk Southern RR while also improving the adjacent intersection of Oakdale Road and Buckner Road.	04 Ana Fraundorf 2030/12/06 2030/12/31	Comment 1: Contract Award- Board meeting 8-12-25, 2025/07/28, AF , Comment 2: POND is currently reviewing the scope and fee comments. Final scope and fee due July 17, 2025. Agenda item due 7-23-25 or 8-6-25, 2025/07/07, AF , Comment 3: We need to have consultants on board before August. GDOT NTP 8-15-25. firms- Agenda item 5-27-25, 2025/05/20, AF ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 1st Submittal: Util 2nd Submittal: UTL:0 of 7

Cobb Proj. #	Contract	Const Contract Scope	District CM AdvDate LetDate	Letting Comments	ROW /UTL Comments
RECENTLY LET PROJECTS					
B2576 MARS HILL RD AT GILES RD/HILL RD In House	Category: TRAFFIC SIGNALS Contract#: 002401 Mars Hill Road at Giles Road - B2576 ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	MARS HILL RD AT GILES RD/HILL RD From: To: Scope: Design of traffic signal at Mars Hill Road at Giles Road/Hill Road.	01 Jane Stricklin 2025/06/27 2025/07/24	Comment 1: Bids received 7/24/25 - Glosson low bid at \$559k; BOC award scheduled for 8/12/25. Signal material shop drawings in progress; poles/mast arms delivery anticipated 16-18 weeks after shop drawing approval., 2025/07/29, WK , Comment 2: Advertised for construction; pre-bid meeting on July 15, 2025/07/07, WK , Comment 3: All documents have been submitted to advertise the project. Awaiting funding source and included in RAP., 2025/05/01, RF ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 2nd Submittal: 2025/01/26 UTL:8 of 9
B2732 PETE SHAW RD SIDEWALK	Category: SIDEWALKS Contract#: 002052 2022 MTO CAT B - RS&H TO#1 Pete Shaw Road Sidewalk - B2732 ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	PETE SHAW RD SIDEWALK From: Hazelhurst Drive To: Sandy Plains Road Scope: Sidewalk project from Hazelhurst Drive to Sandy Plains Road	03 Jenny Lee 2025/06/13 2025/07/24	Comment 1: Bids received 7/24/25 - Ohmshiv low bid at \$2.436 M; Over budget - need to determine source of additional funds., 2025/07/29, WK , Comment 2: Project has been advertised; bid postponed 2 weeks until July 24 in addendum 2., 2025/07/07, WK , Comment 3: Final Plan is ready Advertising on 6/13 Parcel 4 (last one) to close this week., 2025/06/04, JLE,	Prelim Parcel Ct: 13 Parcel Ct: 13 Parcel Possessed: 10 Option Signed: 11 ROW Plans:2024/02/15 ROW Completion Schedule: 2025/07/10 Util 2nd Submittal: 2024/02/16 UTL:7 of 7
B2806 JAMERSON ROAD AT DAVIS ELEMENTARY SCHOOL In House	Category: SCHOOL ZONE IMPRVMNT Contract#: 002456 Jamerson Road at Davis Elementary School ARC#: GDOT PI#: CID#: Con Trans#: Accepted Plans	JAMERSON ROAD AT DAVIS ELEMENTARY SCHOOL From: To: Scope: School crosswalk safety enhancements consisting of an RRFB and center pedestrian refuge island on Jamerson Road at Davis Elementary School.	03 Rustavius Ford 2025/07/30 2025/08/05	Comment 1: Bids received on 8/5/25 - Glosson low bid in the amount of \$146,966; BOC award scheduled for 8/26/25; Construction NTP planned for early September., 2025/08/06, WK ,	Prelim Parcel Ct: 0 Parcel Ct: 0 Parcel Possessed: 0 Option Signed: 0 ROW Plans: ROW Completion Schedule: Util 2nd Submittal: UTL: of